



Welcome to our February Project Update

Keeping you up to date with the Queanbeyan Civic and Cultural Precinct. A major milestone has been accomplished on the project with the tower crane being installed over the past weekend. The east section slab on grounds will be finalised this week with the last slab pour being undertaken later in the week. This will allow the team to proceed with the construction of the ground floor podium structure. Please see below for an update of forthcoming works on the project or follow the above QR code to read more about the exciting project.



What’s happening in construction?

The last of the slab on grounds to the basement structure will be completed this week. Dintel wall construction is nearing completion to the western section which allows service trades to complete new storm water and electrical works.

The main tower construction is underway with the lift/stair core walls commencing weeks end, this will see installation of the ground floor deck take place in the coming days.

Construction Activities

February 2022

- / Basement Concrete Slab On Ground
- / Ground Floor Formwork
- / Dintel Retaining Walls
- / Ground Floor Podium Structure to Commence
- / HV Electrical Works to commence

March 2022

- / Ground Floor Podium Concrete
- / Precast Installation
- / Mezzanine Structure
- / Further Service Works

Should you have any queries or feedback regarding the works, please keep in mind ADCO’s 24-hour telephone assistance line is available. Please feel free to call ADCO Constructions on 1800 232 628 should you wish to raise any concerns.