



Welcome to our August Project Update

Keeping you up to date with the Queanbeyan Civic and Cultural Precinct. The QCCP project is changing as each week passes. The team have now completed all of the level 3 slabs which closed out the structure to the southern tower of the project. Members of the public would now notice that stripping-out of formwork material to Ground floor, Mezzanine and Level 1 have begun, revealing the grand structure of the QCCP project. See below for an update of forthcoming works on the project or follow the above QR code to read more about the exciting project.



What's happening in construction?

Structure to Level 4 is well underway with stripping of formwork underway on the lower levels as well as services works beginning on the lower levels.

HV Electrical upgrade works to Lowe Street carpark are due to start this period with the final touches being completed to the sub station structure.

Blacksmiths lane re development works are due to be completed early August.

Construction Activities

August 2022

- / Level 4 Structure and Precast Installation
- / Level 5 Structure and Precast Installation
- / Structural Tie In Works to Bicentennial Hall
- / Façade Installation
- / Fit Out Works To Lower Levels

September 2022

- / Level 5 Structure and Precast Installation
- / Level 6 Structure and Precast Installation
- / Completion of Concrete Structure Works
- / Structural Tie In Works to Bicentennial Hall
- / Façade Installation
- / Fit Out Works To Lower Levels

Public Impacting Construction Activities

August 2022

- / Close Out HV Works
- / Re Opening of Blacksmiths Laneway

Should you have any queries or feedback regarding the works, please keep in mind ADCO's 24-hour telephone assistance line is available. Please feel free to call ADCO Constructions on 1800 232 628 should you wish to raise any concerns.