


PROJECT



Welcome to our September Project Update

Keeping you up to date with the Queanbeyan Civic and Cultural Precinct as it continuously changes. The team is looking to complete the final slab pour for Level 6 next week which will allow the remainder of levels to be stripped of formwork. Additionally, this would also allow for services and fit-out trades to continue and push through to the upper levels of the building. See below for an update of forthcoming works on the project or follow the above QR code to read more about the exciting project.









Should you have any queries or feedback regarding the works, please keep in mind ADCO's 24-hour telephone assistance line is available. Please feel free to call ADCO Constructions on 1800 232 628 should you wish to raise any concerns.

What's happening in construction?

Structure to Level 6 is nearing completion, while steel structure in certain areas to commence in the coming week. Glazing to the tower will commence which will soon "water-tight" each level.

Demolition of the Bicentennial Hall staircase has commenced which allows for Ground Floor structure works to the Q Link to commence.

Externally, HV upgrades throughout the Lowe Street carpark are completed with an imminent delivery of the sub-station.

Construction Activities

September 2022

/ Level 6 Structure and Precast Installation

/ Completion of Concrete Structure Works

/ Structural Tie In Works to Bicentennial Hall

/ Façade Installation

/ Fit Out Works To Lower Levels

October 2022

/ Structural Tie In Works to Bicentennial Hall

/ Façade Installation

/ Fit Out Works To Lower Levels

/ Removal of scaffold and formwork from the higher levels

Public Impacting Construction Activities

October 2022

/ Sewer Upgrade Through Lowe Street Carpark / Service Works Crawford Street Footpath