



Welcome to our October Project Update

Keeping you up to date with the Queanbeyan Civic and Cultural Precinct. The QCCP project is changing as each week passes. The team has reached one of its major milestones with the “topping-out” of structural works through the completion of the Level 6 slab. See below for an update of forthcoming works on the project or follow the above QR code to read more about the exciting project.



What’s happening in construction?

The structural completion of Level 6 will soon allow for the removal of screens to the building. Glazing to the tower has commenced with 2 Levels of façade glazing having been installed.

Fit out works are now progressing in the lower levels where partition framing has commenced to certain areas. Demolition of the Bicentennial Hall stair case is now complete which will allow the civil team to commence with preparations for the Q link structure.

Externally, the HV upgrades throughout the Lowe Street carpark are completed with sub stations now delivered and on-site. Essential Energy have allocated the 22nd and 23rd October to undertake the commissioning of the new substations.

Construction Activities

October 2022

- / Level 6 Precast Installation
- / Structural Tie In Works to Bicentennial Hall
- / Façade Installation
- / Fit Out Works To Lower Levels
- / Removal of scaffold and screens to upper levels

November 2022

- / Basement Excavation
- / Façade Installation
- / Fit Out Works To Levels

Public Impacting Construction Activities

October 2022

- / Electrical works to substations in Lowe Street Carpark
- / Service Works Crawford Street Footpath



Should you have any queries or feedback regarding the works, please keep in mind ADCO’s 24-hour telephone assistance line is available. Please feel free to call ADCO Constructions on 1800 232 628 should you wish to raise any concerns.