



Welcome to our October Project Update

Keeping you up to date with the Queanbeyan Civic and Cultural Precinct. The QCCP project is changing as each week passes. The team have removed all safety screens from the upper levels, and the remaining formwork is ready to be stripped out. Pedestrians along Crawford Street will also notice the South Tower façade is near completion. See below for an update of forthcoming works on the project or follow the above QR code to read more about the exciting project.



Should you have any queries or feedback regarding the works, please keep in mind ADCO's 24-hour telephone assistance line is available. Please feel free to call ADCO Constructions on 1800 232 628 should you wish to raise any concerns.

What's happening in construction?

Façade glazing to the South Tower is nearly complete and works to Level 3 of the North Tower will start soon. Framing inside the building is well underway with Ground Floor to Level 2 frames nearing completion. This will allow for the service trades to finish rough-in works and start internal linings.

External to the project site, HV Substations are in place with remaining cable works being completed. This allowed the change over of power on 22-23 October. Once completed, the team will be able to re-establish the machines on site to complete the remaining bulk earthworks on the project.

Construction Activities

October 2022

- / Level 6 Precast Installation
- / Structural Tie In Works to Bicentennial Hall
- / Façade Installation
- / Fit Out Works To Lower Levels
- / Removal of scaffold and screens to upper levels

November 2022

- / Basement Excavation
- / Basement Structure Works
- / Façade Installation
- / Fit Out Works To all Levels

Public Impacting Construction Activities

October 2022

- / Electrical works to substations in Lowe Street Carpark
- / Service Works Crawford Street Footpath
- / Lowe Street Carpark Disruptions