

Braidwood Project Updates



Project information is available at <https://www.qprc.nsw.gov.au/Major-Works-Projects>

Project	What's happened	What's next	Project cost	Funding source
Braidwood customer centre	Following feedback, alternate concept designs prepared. Scope expanded to include returning level 1 to community space.	Plans to be considered by staff, councillors and community. If adopted, grants to be sourced.	New design to be costed. \$3.09m included in 2020-21 draft Operational Plan	Grants/rates Grant application not yet submitted
Lascelles St upgrade	Design placed on consultation in early 2020.	Design being finalised with construction mid 2020	\$800,000	Grant received
Nerriga Rd sealing	Stage 3 – Durran Durra has started with vegetation clearing. Stage 3 = \$14m approx. Expected to be complete in mid-2021 Stage 4 – intersection with Kings Highway to start soon, start in August, awaiting final approvals	Continue with construction of Stage 3 and commence Stage 4.	\$30m	Grant received
Pool upgrade (Tiling)	Works commenced after closure of pools, and includes tiling and some plumbing works.	Finalise tiling and plumbing works by October 2020 for summer season.	\$400,000	Grant received
Pool upgrade (Buildings)	Grant applied for. Awaiting funding announcement	Works include: improve heating, changerooms and kiosks.	\$1m	Grant – not yet received
Truck wash upgrade	Works complete, include lighting, new high pressure pump and connection to non-potable water	N/A	\$52,000	Grant/revenue
Rec Ground upgrades	Stage 1 works complete – piping of the creek. Stage 2 works nearing completion.	Project complete by June 2020.	Stage 1 - \$300,000 Stage 2 - \$250,000	Grant received
Saleyards Lane sealing	Aim to start after consultation with nearby landowner, aiming for first quarter 2020-21	Finalise plans and commence work	\$250,000	Reserves

Project	What's happened	What's next	Project cost	Funding source
Skate Park	At November meeting, Council confirmed the Braidwood Recreation Ground as the preferred site for a skate park facility, endorsed the design and will consider funding in the next Delivery Program, subject to grant funding. Detailed design for the skate park yet to be completed, pending site investigation work.	Detailed design complete by June 2020. Seek grant funding for construction	\$52,000 – design Approx \$600,000 - construction	Rates/Grants not yet received
Reedy Creek bridge replacement	Preparing design and construction tender documents. Expect to take 12 months before work will commence.	Tender process to commence in new financial year. Detailed program to be developed with successful tenderer	\$1.3m	Grants received /reserves
Car park – Wallace St	Concept being developed, Access from Duncan St	Community consultation	\$820,000	Loans
Economic / Tourism Recovery	Regional Economic Development Strategy (REDS) adopted 2019. Tourist Plan adopted 2018. Local Economic Recovery Advisory Group established (community and business reps from Bungendore and Braidwood regions). The group is working on a number of initiatives to stimulate economic and Tourism activity and applying for further grants	Finalise priorities and budgets once grant application status is known	Approx \$250,000	Grant not yet received
Tourism - Treasure Trail Marketing Campaign Activation	After initial launch, Covid-19 restrictions led to the campaign being postponed	Await easing of travel restrictions so that campaign can be reactivated.	Approx \$50,000	Grants and Reserve