

Road grading report - 1 August 2024



Road Name	Category	From	To	Length in Km	Last graded	Grading frequency	Grading progress due in	Grading due next (MMM/YY)
Urila Road	6	Hardy Rd	End (RMB 2156)	16.29	09/07/2024	12 Months	11 M	7 / 2025
Farringdon Road	6	Bombay Rd	Captains Flat Rd (MR270)	12.8	03/07/2024	12 Months	11 M	7 / 2025
Bombay Road	7	Causeway (end)	End - Gate (Troidberg)	0.99	27/06/2024	18 Months	16 M	12 / 2025
Woolcara Lane	6	Towards Koombahlah Road	8th grid (NPWS)	8.59	25/06/2024	12 Months	10 M	6 / 2025
Woolcara Lane	5	Captains Flat Rd (MR270)	2nd grid (Woolcara Station)	3.2	25/06/2024	6 Months	4 M	12 / 2024
Burra Road	4	Urila Rd	Council Boundary	4.22	17/06/2024	4 Months	2 M	10 / 2024
Back Creek Rd	7	Little River Rd	End	13.86	14/06/2024	18 Months	16 M	12 / 2025
Keewong Lane	7	Williamsdale Rd	End of Rd	1.14	05/06/2024	18 Months	16 M	12 / 2025
Williamsdale Road	3	Badgery Rd	Towards End of Unsealed Rd/ Start of sea	4.82	04/06/2024	3 Months	1 M	9 / 2024
Barnet Drive	8	Kalbilli Cl	End	3.11	30/05/2024	24 Months	21 M	5 / 2026
Northanger Road	6	Towards Warrambucca Creek Causeway (star	Budawang Rd	6.39	29/05/2024	12 Months	9 M	5 / 2025
Kirriford Road	8	Charleys Forest Rd	End of Rd (Kirriford gate)	1.17	23/05/2024	24 Months	21 M	5 / 2026
Gidleigh Lane	4	Hoskinstown Rd	Ingledow Road	6.57	22/05/2024	4 Months	1 M	9 / 2024
Monga Lane	7	End of seal	End of Maintenance.	7.15	22/05/2024	18 Months	15 M	11 / 2025
Little Bombay Road	7	End of seal	End of maintenance section	6.65	16/05/2024	18 Months	15 M	11 / 2025
Araluen Street - MAJ CK	9	Hill St	End (towards Peters St)	0.19	16/05/2024	36 Months	33 M	5 / 2027
Araluen Road	6	Causeway (end)	Council Boundary	11.52	16/05/2024	12 Months	9 M	5 / 2025
Lake Road	5	End of seal	End of Road	8.66	02/05/2024	6 Months	3 M	11 / 2024
Charleys Forest Road	5	End of seal (Mongarlowe End)	End of Unseal	24.34	24/04/2024	6 Months	2 M	10 / 2024
Charleys Forest Road	6	Twd Wog Wog Creek causeway (start)	Towards end of Unseal	2.03	24/04/2024	12 Months	8 M	4 / 2025
Ingledow Road	9	Gidleigh Lane	End (Ingledow)	2.55	23/04/2024	36 Months	32 M	4 / 2027
Sandhills Road	7	Mount Fairy Rd	End of Rd	2.7	18/04/2024	18 Months	14 M	10 / 2025
Hoskinstown Road	5	Start of Unsealed Road	Towards Plains Rd (End of unseal)	2.01	12/04/2024	6 Months	2 M	10 / 2024
Forbes Creek Road	5	End of Sealed Rd	End	8.87	10/04/2024	6 Months	2 M	10 / 2024
Malua Lane	8	Mount Fairy Rd	End of Rd	1.12	08/04/2024	24 Months	20 M	4 / 2026
Boro Road	5	Goulburn Rd (MR79)	End	11.55	03/04/2024	6 Months	2 M	10 / 2024
Wallaces Gap Road	5	Berlang Forest Rd / Hill St	Cooma Road	11.39	28/03/2024	6 Months	1 M	9 / 2024
Neringla Road	9	Telowar Rd	End of maintenance section	1.47	28/03/2024	36 Months	31 M	3 / 2027
Neringla Road	6	End of seal	Telowar Rd	3.29	28/03/2024	12 Months	7 M	3 / 2025
Nerriga Road	3	End of Seal	Start of Seal	4	27/03/2024	3 Months	In Progress	8 / 2024
Hoskinstown Road	4	End of seal (Hoskinstown Church)	Rossi Rd	4.44	22/03/2024	4 Months	In Progress	8 / 2024
Obriens Road	9	Cooma Rd (MR270)	End	2.72	21/03/2024	36 Months	31 M	3 / 2027
Gillamatong Lane	6	End of seal	End of Rd	1.08	21/03/2024	12 Months	7 M	3 / 2025
Deloraine Lane	7	Nerriga Rd	End	1.39	20/03/2024	18 Months	13 M	9 / 2025
Mayfield Cross Road	8	Mayfield Rd	Stewarts Crossing Rd	1.34	19/03/2024	24 Months	19 M	3 / 2026
Mayfield Road	6	Kings Highway (MR51)	QPRC Boundary	18.67	19/03/2024	12 Months	7 M	3 / 2025
Mount Fairy Road	6	Sandhills Rd	Start of seal	7.26	15/03/2024	12 Months	7 M	3 / 2025
Station Street	8	Kings Highway (MR51)	Gladys St	0.69	14/03/2024	24 Months	19 M	3 / 2026
Gladys Street	9	Glenmore Rd	Station St	0.25	14/03/2024	36 Months	31 M	3 / 2027
Glenmore Road	6	End of seal	End (1st Grid)	3.09	13/03/2024	12 Months	7 M	3 / 2025
Catholic Cemetery Road	9	Majors Creek Mountain Rd	Catholic cemetery	0.72	11/03/2024	36 Months	31 M	3 / 2027
Plummers Road	7	End of Seal	End of Rd	1.28	08/03/2024	18 Months	13 M	9 / 2025
Cooma Road	5	End of seal	QPRC Boundary	21.41	07/03/2024	6 Months	1 M	9 / 2024
Hutchinson Place	9	Badgery Rd	End of maintained section	0.19	07/03/2024	36 Months	31 M	3 / 2027
Daniel Lane	9	Forbes Creek Rd	End	0.65	05/03/2024	36 Months	31 M	3 / 2027
Urila Road	4	End of Seal	Hardy Rd	2.03	05/03/2024	4 Months	In Progress	8 / 2024
Wirreanda Road	8	Norton Rd	End Gate	4.01	19/02/2024	24 Months	18 M	2 / 2026
Monga Lane	7	End of seal	End of Maintenance.	4.16	14/02/2024	18 Months	2 M DELAY	6 / 2024
Lake George Road	7	Collector Rd	End of Road	5.24	13/02/2024	18 Months	12 M	8 / 2025

Road grading report - 1 August 2024



Sawyers Ridge Road	9	Towards Causeway #2 (start)	Towards Araluen Road	6.8	09/02/2024	36 Months	30 M	2 / 2027
Sawyers Ridge Road	6	End of seal	Causeway #3 (start)	2.26	09/02/2024	12 Months	6 M	2 / 2025
Sawyers Ridge Road	6	End of seal	Causeway #3 (start)	0.71	09/02/2024	12 Months	In Progress	8 / 2024
Captains Flat Road	4	End of seal	Rocky Pic Rd	6.36	02/02/2024	4 Months	In Progress	8 / 2024
Captains Flat Road	4	End of seal (Twd Harolds Cross Rd)	Cooma Rd	14.15	02/02/2024	4 Months	In Progress	8 / 2024
Collector Road	5	start of unsealed Rd	End of unsealed road (towards Lake Georg	5.79	01/02/2024	6 Months	In Progress	8 / 2024
Lucky Pass Road	6	End of seal	End of Unseal - Towards Currawang Road (6.33	24/01/2024	12 Months	5 M	1 / 2025
Taradale Road	9	End of seal	End (Gate)	3.21	21/12/2023	36 Months	28 M	12 / 2026
Stewarts Crossing Road	7	Mayfield Rd	Nerriga Road (MR92)	8.54	15/12/2023	18 Months	10 M	6 / 2025
Fisher Road	8	Currawang Rd	end of seal	1.78	15/12/2023	24 Months	16 M	12 / 2025
Carneys Road	9	T- Ints	End (cul-de-sac)	0.23	13/12/2023	36 Months	28 M	12 / 2026
Mooneys Road	8	Currawang Rd	(different grading category)	1.55	12/12/2023	24 Months	16 M	12 / 2025
Taylor's Creek Road	8	End of Seal/ start of unseal	End of unseal /Start of seal	6.6	08/12/2023	24 Months	16 M	12 / 2025
Tomboye Road	8	Nerriga Rd (MR92)	End of Road	3.1	07/12/2023	24 Months	16 M	12 / 2025
Styles Valley Road	9	Meangora Rd	End	1.87	10/11/2023	36 Months	27 M	11 / 2026
Meangora Road	9	Endrick River Rd	End of Rd	3.76	08/11/2023	36 Months	27 M	11 / 2026
Burden Drive	8	Oallen Rd	End	4.05	03/11/2023	24 Months	15 M	11 / 2025
Neils Creek Road	7	Hoskinstown Rd	End of Rd	4.07	26/10/2023	18 Months	8 M	4 / 2025
Harolds Cross Road	6	Captains Flat Road (MR270)	Ballallaba Springs	5.05	20/10/2023	12 Months	2 M	10 / 2024
Harolds Cross Road	7	Main Range Road	Vernelli Rd	4.94	20/10/2023	18 Months	8 M	4 / 2025
Butmaroo Road	5	Gidleigh Lane	End	11.49	18/10/2023	6 Months	4 M DELAY	4 / 2024
Jerrabattgulla Road	7	Cooma Rd / Krawaree Rd (MR7625)	Hereford Hall Rd	12.76	12/10/2023	18 Months	8 M	4 / 2025
Hereford Hall Road	7	Jerrabattgulla Rd	End (Locked Gate)	8.95	03/10/2023	18 Months	8 M	4 / 2025
Kain Cross Road	8	Cooma Rd (MR7625)	Hereford Hall Road	7.84	28/09/2023	24 Months	13 M	9 / 2025
Mountain Creek Road	9	Captains Flat Rd (MR270)	End	2.45	21/09/2023	36 Months	9 M	5 / 2025
Gambell Road	8	Sutton Rd (MR52)	Towards End of Rd	1.32	06/09/2023	24 Months	13 M	9 / 2025
Range Road	9	Mathews Lane	End	0.59	05/09/2023	36 Months	25 M	9 / 2026
Galvins Creek Road	9	Rossi Rd	Cause (start)	0.18	05/09/2023	36 Months	9 M	5 / 2025
Millpost Lane	6	End of Seal	End	2.93	04/09/2023	12 Months	1 M	9 / 2024
Clare Lane	6	End of seal	End (Gate)	0.9	31/08/2023	12 Months	In Progress	8 / 2024
Burrows Lane	9	Hoskinstown Rd	End	1.28	29/08/2023	36 Months	24 M	8 / 2026
Sun Cutting Road	9	Araluen Rd	End (Locked gate)	1.64	28/08/2023	36 Months	24 M	8 / 2026
Hospital Hill Road	9	Araluen Rd	End of maintenance section at	1	25/08/2023	36 Months	24 M	8 / 2026
Dirty Butter Creek Road	7	Causeway	End of maintenance section pas	0.26	25/08/2023	18 Months	6 M	2 / 2025
Rossi Road	4	Hoskinstown Rd	Forestry Boundary	6.14	25/08/2023	4 Months	8 M DELAY	12 / 2023
Steepers Lane	8	Sandhills Lane	Cul-de-sac (end)	1.14	15/08/2023	24 Months	12 M	8 / 2025
Foxlow Lane	9	Braidwood Rd	Blatchford St	0.4	09/08/2023	36 Months	24 M	8 / 2026
Brightside Road	9	Nerriga Rd	End of seal	1.36	05/08/2023	36 Months	24 M	8 / 2026
Halls Lane	8	Nerriga Rd	End of maintenance section	4.1	03/08/2023	24 Months	12 M	8 / 2025
Tates Lane	8	Nerriga Rd (MR92)	End of Rd	1.37	01/08/2023	24 Months	12 M	8 / 2025
Taliesin Road	9	Brindabella PI	End	0.63	31/07/2023	36 Months	23 M	7 / 2026
Currandooley Road	9	Tarago Rd	End @ private gate	0.4	29/07/2023	36 Months	23 M	7 / 2026
Donnelly Lane	8	End of seal (Donnelly Rd)	180m beyond RH bend	0.67	19/07/2023	24 Months	11 M	7 / 2025
River Forest Road	8	McRae's Rd	End (Monga National Park)	1.33	18/07/2023	24 Months	11 M	7 / 2025
Mathews Lane	7	End of seal (New)/ Start of Unsealed	End of unseal/ Start of seal	0.94	18/07/2023	18 Months	5 M	1 / 2025
Half Moon Road	8	Charleys Forest Rd	End of maintenance	4.1	14/07/2023	24 Months	11 M	7 / 2025
Mcraes Road	9	River Forest Rd	End of maintenance section	0.81	06/07/2023	36 Months	23 M	7 / 2026
Church Of England Cemetary Road	9	Majors Creek Mountain Rd	End of Rd (Church of England cemetery)	1.01	29/06/2023	36 Months	22 M	6 / 2026
Stoney Ridge Road	9	Cooma Rd (MR7625)	End	1.21	07/06/2023	36 Months	22 M	6 / 2026
Torpys Lane	9	Little River Rd	End of Rd (Gate)	2.03	07/06/2023	36 Months	22 M	6 / 2026
Wyanbene Road	8	Cooma Rd (MR7625)	End of Road (NPWS campsite)	7.27	02/06/2023	24 Months	10 M	6 / 2025
Hawthorne Lane	7	Araluen Rd	Cooma Rd	1.28	02/06/2023	18 Months	4 M	12 / 2024

Road grading report - 1 August 2024



Griffins Road	9	Wyanbene Rd	End	0.84	22/05/2023	36 Months	21 M	5 / 2026
Flacks Road	9	Red Hill Rd	End	0.42	03/05/2023	36 Months	21 M	5 / 2026
Larmer Street	9	Araluen St	Seymour St	0.13	03/05/2023	36 Months	21 M	5 / 2026
Wilson Street - MAJ CK	9	Wilson Ln	End	0.54	03/05/2023	36 Months	21 M	5 / 2026
Burke Street	9	Hill St	Eastern end	0.68	02/05/2023	36 Months	21 M	5 / 2026
Isabella Street MAJ CK	9	Peter St	End	0.1	02/05/2023	36 Months	21 M	5 / 2026
Sandholes Road	6	End Seal Sewage Treatment Plan	Locked gate	3.07	27/04/2023	12 Months	4 M DELAY	4 / 2024
Little Burra Road	7	End of seal	End of maintained section	0.24	20/04/2023	18 Months	2 M	10 / 2024
Callans Lane	9	Nerriga Rd (MR92)	End (2nd Gate)	1.72	17/04/2023	36 Months	20 M	4 / 2026
Myrtle Grove Road	9	Budawang Rd	End of Rd	1.75	06/04/2023	36 Months	20 M	4 / 2026
Gumms Road	9	Vernelli Rd	End	3.25	03/04/2023	36 Months	9 M	5 / 2025
Vernelly Road	9	Harolds Cross Rd	Gumms Rd	1.45	30/03/2023	36 Months	19 M	3 / 2026
Parlour Creek Road	7	Captains Flat Rd (MR270)	Vernelli Road	4.65	28/03/2023	18 Months	1 M	9 / 2024
Berlang Forest Road	8	Wallaces Gap Rd	Towards End (Locked Gate)	6.89	23/03/2023	24 Months	7 M	3 / 2025
Columbo Road	8	Kings Highway (MR51)	End (Gate)	4.51	23/03/2023	24 Months	7 M	3 / 2025
Willow Forest Road	7	End of seal	End	5.61	10/03/2023	18 Months	1 M	9 / 2024
Hazeldell Road	7	Kings Highway (MR51)	End (6th Grid)	5.19	08/03/2023	18 Months	1 M	9 / 2024
Old Timberlight Road	9	Willow Forest Rd	End	5.37	06/03/2023	36 Months	19 M	3 / 2026
Tudor Valley Road	9	Kings Hwy	Monga Lane	2	02/03/2023	36 Months	19 M	3 / 2026
Endrick River Road	7	Nerriga Rd	Towards End of Road	2.2	01/03/2023	18 Months	1 M	9 / 2024
Endrick River Road	9	Meangora Rd	End of Rd	3.04	01/03/2023	36 Months	19 M	3 / 2026
Corang Post Office Road	9	Nerriga Rd (MR92)	Towards End of Road	2.08	22/02/2023	36 Months	18 M	2 / 2026
The Forest Road	5	End of seal	End of Rd	1.34	15/02/2023	6 Months	12 M DELAY	8 / 2023
Mount Elrington Road	9	Farringdon Rd	End (Locked Gate)	3.1	10/02/2023	36 Months	9 M	5 / 2025
Dawsons Lane	9	Kings Highway (MR51)	Euradox Road	1.12	07/02/2023	36 Months	18 M	2 / 2026
Euradox Road	7	Nerriga Rd	End (Nadgigomar Nature Reserve)	9.23	06/02/2023	18 Months	In Progress	8 / 2024
Little Bombay Road	9	Tally-Ho Rd	Towards End of maintenance section	2.98	24/01/2023	36 Months	17 M	1 / 2026
Killarney Road	9	1st gate	End of Rd	1.48	13/01/2023	36 Months	17 M	1 / 2026
Killarney Road	9	Charleys Forest Rd	End of Rd	1.48	13/01/2023	36 Months	17 M	1 / 2026
Sheehan Road	9	Forbes Creek Rd	End of Road	0.74	21/12/2022	36 Months	16 M	12 / 2025
Cargills Lane	8	Kings Highway (MR51)	End of maintenance section	3.74	21/12/2022	24 Months	4 M	12 / 2024
Forbes Creek Road	9	Twd End	Towards End	1	20/12/2022	36 Months	16 M	12 / 2025
Budawang Road	7	Clyde St	Towards End (Locked Gate)	3.83	17/12/2022	18 Months	2 M DELAY	6 / 2024
Manar Road	5	Kings Highway (MR51)	End (Mulloon Rd)	7.02	13/12/2022	6 Months	8 M DELAY	12 / 2023
Mulloon Road	5	Kings Highway (MR51)	End (Manar Road)	7.33	13/12/2022	6 Months	8 M DELAY	12 / 2023
Black Sally Lane	9	End of Seal	End (2nd Gate)	1.06	10/12/2022	36 Months	16 M	12 / 2025
Tallaganda Road	9	1st gate - Glenfield	2nd gate	0	07/12/2022	36 Months	16 M	12 / 2025
Tallaganda Road	9	Wallaces Gap Rd	End (gate)	2.61	07/12/2022	36 Months	16 M	12 / 2025
Boppings Crossing Road	7	Bombay Rd/ Braidwood Rd	Glenmore Rd	1.24	25/11/2022	18 Months	3 M DELAY	5 / 2024
Clover Lane	8	Jerrabattgulla Rd	End	0.61	22/11/2022	24 Months	3 M	11 / 2024
Western Leg Road	8	End of seal	End	3.6	11/11/2022	24 Months	3 M	11 / 2024
Cookanulla Road	8	End of Seal	Towards End (Locked Gate)	2	03/11/2022	24 Months	3 M	11 / 2024
Woolshed Lane	7	Start of Unseal Twd Denley Dr	Denley Dr	1.63	13/10/2022	18 Months	4 M DELAY	4 / 2024
Quists Road	9	Berlang Forest Rd	End of maintenance section	2.64	12/09/2022	36 Months	13 M	9 / 2025
Majors Creek Mountain Road	9	End of seal	Seymour Street	3.95	31/08/2022	36 Months	12 M	8 / 2025
Casuarina Lane	9	Candy Rd	End of Rd	0.56	27/08/2022	36 Months	12 M	8 / 2025
Lagoon Road	8	Burra Rd (Burra Park)	Burra Rd (near Bridge)	0.69	27/08/2022	24 Months	3 M DELAY	5 / 2024
Telowar Road	9	Neringla Rd	End (Telowar gate)	0.46	25/08/2022	36 Months	12 M	8 / 2025
Red Hill Road	6	Wallaces Gap Rd	Seymour St	2.5	24/08/2022	12 Months	2 M DELAY	6 / 2024
Rugby Road	9	Red Hill Rd	Grey Gumms Rd	0.16	22/08/2022	36 Months	12 M	8 / 2025
Grey Gums Road	9	Rugby Rd	End	1.1	19/08/2022	36 Months	12 M	8 / 2025
Jacquet Road	9	Ningee Nimbell Creek Road	End of Maintenance Section 2	0.96	16/08/2022	36 Months	12 M	8 / 2025

Road grading report - 1 August 2024



Ningee Nimbell Creek Road	9	End of Seal	End of Maintenance (Gate)	2.16	16/08/2022	36 Months	12 M	8 / 2025
Moore Road	8	Burra Rd	End	0.44	16/08/2022	24 Months	In Progress	8 / 2024
Blewitt Lane	9	Burra Rd	Start of Seal	0.49	15/08/2022	36 Months	9 M	5 / 2025
Elrington Lane	9	Hill St	Seymour St	0.48	12/08/2022	36 Months	12 M	8 / 2025
London Bridge Road	7	End of seal	End of Rd	1.24	11/08/2022	18 Months	6 M DELAY	2 / 2024
Larbert Road	6	Durrans Durra Creek causeway (end)	End of Rd (Private Gate)	2.07	10/08/2022	12 Months	15 M DELAY	5 / 2023
Jinglemoney Road	9	Gilberts Lane	Towards End of Rd	1	16/06/2022	36 Months	10 M	6 / 2025
Jinglemoney Road	8	Cooma Rd (MR270)	End of Road	3.58	16/06/2022	24 Months	2 M DELAY	6 / 2024
Webbs Road	9	Little River Rd	End	1.49	10/06/2022	36 Months	10 M	6 / 2025
Fernbrook Road	9	Nerriga Rd (MR92)	End of Rd	1.02	05/05/2022	36 Months	9 M	5 / 2025
Tally Ho Road	9	Little Bombay Rd	End of Rd	4.98	05/05/2022	36 Months	9 M	5 / 2025
Lighthouse Road	9	Lilydale Rd	Towards End (Lighthouse)	1.86	24/03/2022	36 Months	7 M	3 / 2025
Wild Cattle Flat Rd	8	Captains Flat Rd (MR270)	QPRC Boundary	0.73	18/03/2022	24 Months	5 M DELAY	3 / 2024
Beverly Hills Road	8	Captains Flat Rd	End (Gough's)	0.34	17/03/2022	24 Months	5 M DELAY	3 / 2024
Greenhill Lane	9	Kings Highway (MR51)	End of Rd	0.97	11/03/2022	36 Months	7 M	3 / 2025
Budawang Road	9	Twd End (Locked Gate)	Towards End (Locked Gate)	2.46	04/02/2022	36 Months	6 M	2 / 2025
Budawang Road	9	Twd End (Locked Gate)	Towards End (Locked Gate)	2.46	04/02/2022	36 Months	In Progress	/
Reservoir Lane	8	Bombay Rd	Sandholes Rd	1.42	31/01/2022	24 Months	7 M DELAY	1 / 2024
Woodfield Road	9	End of Seal	End	0.22	11/01/2022	36 Months	5 M	1 / 2025
Hoskinstown Road	7	Rossi Rd	Captains Flat Rd (MR270)	6.49	21/12/2021	18 Months	14 M DELAY	6 / 2023
Old Mines Road	9	End of seal	End of Rd (Reservoir)	0.52	18/11/2021	36 Months	3 M	11 / 2024
Morgans Road	9	Majors creek Rd	End	0.68	29/10/2021	36 Months	2 M	10 / 2024
Copper Creek Road	9	Miners Rd	End (Gate)	0.1	15/10/2021	36 Months	2 M	10 / 2024
Majors Creek Mountain Road	9	End of seal	Seymour Street	2.29	27/09/2021	36 Months	1 M	9 / 2024
Mulloon Fire Trail	9	End of maintenance section [Li	North Black Range Trail (Old B	11.77	13/09/2021	36 Months	1 M	9 / 2024
Yilgarn Road	8	End of seal	End	0.47	11/09/2021	24 Months	11 M DELAY	9 / 2023
Turallo Terrace	9	Modbury St	End	0.17	10/09/2021	36 Months	1 M	9 / 2024
Peters Street	9	Araluen St	Peter St	0.22	03/09/2021	36 Months	1 M	9 / 2024
King Street - Maj Ck	9	Araluen St	Short St	0.17	02/09/2021	36 Months	1 M	9 / 2024
Lilydale Road	9	Jerangle Rd	End (Wattle Forest)	2.85	30/08/2021	36 Months	In Progress	8 / 2024
Cawthornes Lane	8	Flacks Rd	End	0.18	26/08/2021	24 Months	2 M DELAY	6 / 2024
Izzards Lane	9	Wallaces Gap Rd	End	1.51	20/08/2021	36 Months	In Progress	8 / 2024
Tudor Valley Road	9	Kings Hwy	Monga Lane	7.54	19/08/2021	36 Months	In Progress	8 / 2024
Shinglehouse Road	9	Bungendore Rd	End of Rd	0.47	17/08/2021	36 Months	In Progress	8 / 2024
Schofield Road	8	Bungendore Rd	End (Gate)	0.73	16/08/2021	24 Months	12 M DELAY	8 / 2023
Clyde Street	6	End of Seal (Twd Budawang Rd)	Budawang Rd	0.1	12/08/2021	12 Months	1 M DELAY	7 / 2024
Emu Flat Road	9	Bungendore Rd	Emu Flat Lane	0.08	12/08/2021	36 Months	In Progress	8 / 2024
Morrison Road	9	Bungendore Rd	End of maintenance section	0.12	11/08/2021	36 Months	In Progress	8 / 2024
Forest Lane	9	The Forest Rd	End	0.77	30/07/2021	36 Months	1 M DELAY	7 / 2024
Bede Road	8	Chainage 0 - The Forest Rd	Wark Pl	0.56	27/07/2021	24 Months	13 M DELAY	7 / 2023
Kalbilli Close	9	Barnett Dr	End of Rd	0.35	15/07/2021	36 Months	1 M DELAY	7 / 2024
Duckfield Road	7	Goulburn Rd (MR79)	End	3.33	09/07/2021	18 Months	1 M DELAY	7 / 2024
Duckfield Road	7	Goulburn Rd (MR79)	End	0.83	09/07/2021	18 Months	19 M DELAY	1 / 2023
Neringla Road	9	Telowar Rd	End of maintenance section	2.3	08/07/2021	36 Months	In Progress	8 / 2024
Dolomite Drive	9	Sandhills Rd	End of Rd	1.19	07/07/2021	36 Months	1 M DELAY	7 / 2024
Ingleadow Road	9	Gidleigh Lane	End (Ingleadow)	2	06/07/2021	36 Months	In Progress	8 / 2024
Winter Road	9	Ingleadow Rd	End	1.51	02/07/2021	36 Months	1 M DELAY	7 / 2024
Narranghi Road	7	Kings Highway (MR51)	End of Rd	0.23	21/04/2021	18 Months	2 M DELAY	6 / 2024
Wallaby Hill Road	9	Wyanbene Rd	End	1.1	16/04/2021	36 Months	4 M DELAY	4 / 2024
Wallaby Hill Road	9	Wyanbene Rd	End	1	16/04/2021	36 Months	In Progress	8 / 2024
Rutledge Street - CAP FT	8	Foxlow St	Beazley St	0.09	14/04/2021	24 Months	5 M DELAY	3 / 2024
Griffins Road	9	Wyanbene Rd	End	1	14/04/2021	36 Months	In Progress	8 / 2024

Road grading report - 1 August 2024



Dempseys Road	9	Cooma Rd	End	0.41	01/04/2021	36 Months	4 M DELAY	4 / 2024
Harts Road	9	Jerrabattgulla Rd	End	1.95	03/03/2021	36 Months	5 M DELAY	3 / 2024
Harts Road	9	Jerrabattgulla Rd	End	1	03/03/2021	36 Months	In Progress	8 / 2024
Pollack Road	8	Plains Rd	End of Rd	1.15	17/02/2021	24 Months	6 M	2 / 2025
Pollack Road	8	Plains Rd	End of Rd	0.72	17/02/2021	24 Months	8 M DELAY	12 / 2023
Creek Close	9	Burden Dr	End of Road	0.9	16/02/2021	36 Months	6 M DELAY	2 / 2024
Creek Close	9	Burden Dr	End of Road	1	16/02/2021	36 Months	In Progress	8 / 2024
Corang Post Office Road	9	Nerriga Rd (MR92)	Towards End of Road	3	11/02/2021	36 Months	In Progress	8 / 2024
Sheehan Road	9	Forbes Creek Rd	End of Road	1	21/01/2021	36 Months	In Progress	8 / 2024
Old Mill Road	9	Forbes Creek Rd	End	2.75	19/01/2021	36 Months	7 M DELAY	1 / 2024
Old Mill Road	9	Forbes Creek Rd	End	1	19/01/2021	36 Months	In Progress	8 / 2024
Euradox Road	9	1st Gate	Towards End	2.8	30/09/2020	36 Months	In Progress	8 / 2024
Roberts Road	9	Cooma Rd (MR7625)	End (Locked gate)	0.25	23/07/2020	36 Months	9 M DELAY	11 / 2023
Telegraph Hill Road	9	Currawang Rd	2nd gate	0.86	03/07/2020	36 Months	7 M DELAY	1 / 2024
Jacquet Road	9	Ningee Nimbell Creek Road	End of Maintenance Section 2	0.62	18/06/2020	36 Months	22 M	6 / 2026
Ningee Nimbell Creek Road	9	End of Seal	End of Maintenance (Gate)	2.55	18/06/2020	36 Months	22 M	6 / 2026
Homestead Road	8	Lagoon Rd	End	0.13	15/06/2020	24 Months	3 M DELAY	5 / 2024
Del Ponte Lane	8	Araluen Rd	end	0.38	09/06/2020	24 Months	6 M DELAY	2 / 2024
Bywong Town Road	9	Millyn Rd	End of Rd	0.35	27/05/2020	36 Months	5 M DELAY	3 / 2024
Alchin Lane	9	End of seal	End of Rd	0.17	26/05/2020	36 Months	15 M DELAY	5 / 2023
Taliesin Road	9	Brindabella PI	End	1	15/05/2020	36 Months	21 M	5 / 2026
Cookanulla Road	8	End of Seal	Towards End (Locked Gate)	4.1	08/05/2020	24 Months	3 M DELAY	5 / 2024
Jones Road	9	Manar-Mulloon Rd	End	1.05	15/04/2020	36 Months	8 M DELAY	12 / 2023
Dawsons Lane	9	Kings Highway (MR51)	Euradox Road	1	30/03/2020	36 Months	19 M	3 / 2026
The Glen Road	9	Jamaleopa Rd	End	0.48	14/11/2019	36 Months	21 M DELAY	11 / 2022
Grants Road	9	Nerriga Rd (MR92)	End (2nd Gate)	0.29	26/08/2019	36 Months	24 M DELAY	8 / 2022
Durran Durra Place	9	End of Seal	End of Road	0.31	26/08/2019	36 Months	4 M DELAY	4 / 2024
Avondale Road	9	Northangera Rd	End of Rd	0.31	02/08/2019	36 Months	1 M DELAY	7 / 2024
Warragun Lane	9	Northangera Rd	End of Rd	0.29	02/08/2019	36 Months	1 M DELAY	7 / 2024
Duralla Place	9	Barnett Dr	End of Rd	0.23	04/06/2019	36 Months	1 M DELAY	7 / 2024
Railway Crescent	8	Beverly Hill Rd (West)	Beverly Hill Rd (East)	0.51	05/07/2018	24 Months	5 M DELAY	3 / 2024
Douglas Lane	9	Douglas Close	End (gate)	0.55	07/06/2013	36 Months	3 M DELAY	5 / 2024