

QPRC Road Grading January 2021



Road_Name	Category	From	To	Length in Km	LST_GRADED	Grading Frequency	Grading Progress Due In	Grading Due Next (MMM/YY)
Little Burra Road	7	End of seal	End of maintained section	0.24	01/06/2017	18 Months	16 M DELAY	9 / 2019
Woodfield Road	9	Grid	2nd Grid	0.43	28/07/2014	36 Months	15 M DELAY	10 / 2019
Copper Creek Road	9	Miners Road	Gate	0.1	29/07/2014	36 Months	15 M DELAY	10 / 2019
Douglas Close	9	Douglas Close	End (gate)	0.55	07/06/2013	36 Months	14 M DELAY	11 / 2019
Old Mines Road	9	End of seal (Miners Road)	Reservoirs	0.52	19/09/2016	36 Months	14 M DELAY	11 / 2019
Pollack Road	8	End of seal (Plains Road)	End	1.85	26/07/2016	24 Months	13 M DELAY	12 / 2019
Gum Flat Lane	9	MR7607 (Macs Reef Road)	End	1.49	12/12/2016	36 Months	13 M DELAY	12 / 2019
Kalbilli Close	9	Barnett Drive	End of road	0.35	02/03/2017	36 Months	10 M DELAY	3 / 2020
Malua Lane	8	End of seal (Mt Fairy Road)	End	1.1	19/03/2014	24 Months	10 M DELAY	3 / 2020
Majara Street	6	Forster Street	start of seal near Finch St.	0.4	06/02/2017	12 Months	10 M DELAY	3 / 2020
Beverly Hills Road	8	End of seal (MR270)	End (Gough's)	0.32	05/07/2018	24 Months	6 M DELAY	7 / 2020
Railway Crescent	8	Beverly Hill Road	Beverly Hill Road	0.51	05/07/2018	24 Months	6 M DELAY	7 / 2020
Rutledge Street	8	Foxlow Street	Beazley Street	0.09	06/07/2018	24 Months	6 M DELAY	7 / 2020
Urila Road	4	End of seal	Hardy Road	2.03	18/05/2020	4 Months	4 M DELAY	9 / 2020
Keewong Lane	7	Williamsdale Road	End	4.11	27/03/2019	18 Months	4 M DELAY	9 / 2020
Lake Road	5	End of seal (Bungendore Road)	3rd grid (Silver Wattle)	9.65	21/05/2020	6 Months	2 M DELAY	11 / 2020
The Forest Road	5	End of seal	End	1.34	26/05/2020	6 Months	2 M DELAY	11 / 2020
Dempseys Road	9	End of Seal	End of road	0.37	11/12/2017	36 Months	1 M DELAY	12 / 2020
Hoskinstown Road	4	End of seal (Hoskinstown Churc	Rossi Road	4.4	26/08/2020	4 Months	1 M DELAY	12 / 2020
Forbes Creek Road	9	Old Cat 4 junction	End (Old Tallaganda Boundary)	1.71	21/12/2017	36 Months	1 M DELAY	12 / 2020
Hoskinstown Road	4	End of seal (Hoskinstown Churc	Rossi Road	0.05	26/08/2020	4 Months	1 M DELAY	12 / 2020
Gidleigh Lane	4	End of seal (Hoskinstown Rd)	Butmaroo Road	6.82	11/09/2020	4 Months	In Progress	1 / 2021
Rossi Road	4	Hoskinstown Road	Forestry Boundary	6.16	11/09/2020	4 Months	In Progress	1 / 2021
Collector Road	5	Chainage4859	Start of seal (Currawang end)	5.98	17/07/2020	6 Months	In Progress	1 / 2021
Mulloon Fire Trail	9	End of maintenance section [Li	North Black Range Trail (Old B	11.77	17/01/2018	36 Months	In Progress	1 / 2021
Captains Flat Road	4	Chainage (Parkers Gap)37586	Start of Seal	6.1	22/09/2020	4 Months	In Progress	1 / 2021
Captains Flat Road	4	End of seal	Chainage (Parkers Gap)37586	13.84	22/09/2020	4 Months	In Progress	1 / 2021
Wild Cattle Flat Rd	8	MR270 (Captains Flat Road)	Snowy Monaro Shire boundary	0.73	31/01/2019	24 Months	In Progress	1 / 2021
Cooma Road	5	End of seal	Snowy Monaro Shire boundary	21.27	06/08/2020	6 Months	1 M	2 / 2021
Nerriga Road	3	Cookanulla Rd	Start of Seal (Blackspot)	9.75	10/11/2020	3 Months	1 M	2 / 2021
Williamsdale Road	3	End of seal (Badgery)	Start of seal (Monaro Hwy end)	6.58	20/11/2020	3 Months	1 M	2 / 2021
Woolcara Lane	5	End of seal (MR270)	2nd grid (Woolcara Station)	5.22	25/08/2020	6 Months	1 M	2 / 2021
Forbes Creek Road	5	End of bitumen (Hoskinstown Rd)	Old Cat 4 junction	8.16	31/08/2020	6 Months	1 M	2 / 2021
Hoskinstown Road	5	End of seal (Mills Cross)	Start of seal-Plains Road	4.83	04/09/2020	6 Months	2 M	3 / 2021
Charleys Forest Road	5	End of seal (Mongarlowe End)	1st Curradux Creek	13.15	11/09/2020	6 Months	2 M	3 / 2021
Wallaces Gap Road	5	Berlang Forest Road	Captains Flat Road	11.4	17/09/2020	6 Months	2 M	3 / 2021
Charleys Forest Road	6	1st Curradux Creek	Start of seal	9.51	18/03/2020	12 Months	2 M	3 / 2021
Harolds Cross Road	6	Ballallaba Springs	MR270 (Captains Flat Road - We	5.04	21/03/2020	12 Months	2 M	3 / 2021
Deloraine Lane	7	MR92 (Nerriga Road)	End of road	1.39	24/09/2019	18 Months	2 M	3 / 2021
Woolcara Lane	6	2nd grid (Woolcara Station)	to 8th grid (NPWS)	6.53	27/03/2020	12 Months	2 M	3 / 2021
Euradux Road	7	End of seal (Nerriga Road)	1st gate	8.12	04/10/2019	18 Months	3 M	4 / 2021
Northangera Road	6	End of seal	Warrambucca Creek causeway	5.37	07/04/2020	12 Months	3 M	4 / 2021
Red Hill Road	6	Wallaces Gap Road	Start of seal	2.48	09/04/2020	12 Months	3 M	4 / 2021
Butmaroo Road	5	Gidleigh Lane	End (Lantasia)	11.49	15/10/2020	6 Months	3 M	4 / 2021
Sawyers Ridge Road	6	End of seal	Causeway	2.26	27/04/2020	12 Months	3 M	4 / 2021
Araluen Road	6	Causeway (end of seal)	Eurobodalla Boundary	11.52	29/04/2020	12 Months	3 M	4 / 2021
Northangera Road	6	End of seal	Warrambucca Creek causeway	0.1	05/05/2020	12 Months	4 M	5 / 2021
Boro Road	5	MR79 (Goulburn Road)	End	11.55	12/11/2020	6 Months	4 M	5 / 2021
Millpost Lane	6	End of seal (MR51)	End	2.92	12/05/2020	12 Months	4 M	5 / 2021
Larbert Road	6	Durrans Durra Creek causeway	Private gate (end)	2.07	15/05/2020	12 Months	4 M	5 / 2021

QPRC Road Grading January 2021



Road_Name	Category	From	To	Length in Km	LST_GRADED	Grading Frequency	Grading Progress Due In	Grading Due Next (MMM/YY)
Yilgarn Road	8	End of seal (Little Whiskers R	End	0.47	22/05/2019	24 Months	4 M	5 / 2021
Clare Lane	6	End of seal (Bungendore Road)	End (Gate)	0.9	26/05/2020	12 Months	4 M	5 / 2021
Manar - Mulloon Road	5	End of seal (Braidwood End)	MR51 (Kings Highway)	14.33	27/11/2020	6 Months	4 M	5 / 2021
Barnet Drive	8	End of seal @ Kalbilli Close	End	3.09	31/05/2019	24 Months	4 M	5 / 2021
Burra Road	5	End of seal	Snowy Monaro Shire boundary	4.2	03/12/2020	6 Months	5 M	6 / 2021
Neringla Road	6	End of seal	Telowar Road	3.49	05/06/2020	12 Months	5 M	6 / 2021
Old Gold Mines Road	6	End of seal (Bidges Road)	End	2.26	10/06/2020	12 Months	5 M	6 / 2021
Urila Road	6	Hardy Road	RMB 2156 (end)	16.26	12/06/2020	12 Months	5 M	6 / 2021
Miners Road	8	End of seal (Miners Road)	Foxlow Street	0.66	14/06/2019	24 Months	5 M	6 / 2021
Morgans Road	9	Majors Creek Road	End	0.68	15/06/2018	36 Months	5 M	6 / 2021
Lucky Pass Road	6	End of seal	start of seal	6.33	18/06/2020	12 Months	5 M	6 / 2021
Wyanbene Road	8	MR7625 (Krawaree Road)	NPWS campsite	7.27	18/06/2019	24 Months	5 M	6 / 2021
Gillamatong Lane	6	End of seal	End of road	1.08	23/06/2020	12 Months	5 M	6 / 2021
Glenmore Road	6	End of seal	1st Grid & end	3.09	26/06/2020	12 Months	5 M	6 / 2021
Mayfield Road	6	End of seal	Goulburn Mulwaree Boundary (OI	18.63	30/06/2020	12 Months	5 M	6 / 2021
Foxlow Street	9	Braidwood Road	Blatchford Street	0.4	06/07/2018	36 Months	6 M	7 / 2021
Lilydale Road	9	End of seal (Jerangle Road)	End (Wattle Forest)	2.84	09/07/2018	36 Months	6 M	7 / 2021
Lighthouse Road	9	Lilydale Road	End (Lighthouse)	1.86	10/07/2018	36 Months	6 M	7 / 2021
Clover Lane	8	Jerrabattgulla Road	to End	0.61	11/07/2019	24 Months	6 M	7 / 2021
Burden Drive	8	End of seal	End of road	4.03	24/07/2019	24 Months	6 M	7 / 2021
Halls Lane	8	End of seal (MR92)	End of maintenance section	4.08	22/08/2019	24 Months	7 M	8 / 2021
Narranghi Road	7	End of seal	End of maintenance section [RA	0.22	28/02/2020	18 Months	7 M	8 / 2021
Saleyards Lane	6	Gillamatong Lane	Sandholes Road	0.51	10/09/2020	12 Months	8 M	9 / 2021
Sandholes Road	6	End Seal Sewage Treatment Plan	Locked gate	3.07	14/09/2020	12 Months	8 M	9 / 2021
Little Bombay Road	7	End of seal	Tally-Ho Road	3.93	24/03/2020	18 Months	8 M	9 / 2021
Harolds Cross Road	7	MR270 (Captains Flat Road - Ea	Forestry Boundary	7.01	31/03/2020	18 Months	8 M	9 / 2021
Budawang Road	7	Northangera Road	Group of houses	3.83	09/04/2020	18 Months	9 M	10 / 2021
Farringdon Road	6	Bombay Rd	Start of seal	12.38	14/10/2020	12 Months	9 M	10 / 2021
Hoskinstown Road	7	Rossi Road	Start of seal (MR270)	6.46	28/04/2020	18 Months	9 M	10 / 2021
Monga Lane	7	End of seal (Majors Creek Rd)	Boundary	15.55	01/05/2020	18 Months	10 M	11 / 2021
Neils Creek Road	7	Hoskinstown Road	5th grid (Rivendell)	4.07	08/05/2020	18 Months	10 M	11 / 2021
Torpys Lane	9	Little River Road	End of road at gate	2.03	14/11/2018	36 Months	10 M	11 / 2021
Half Moon Road	8	Charleys Forest Road	End of maintenance section at	4.1	20/11/2019	24 Months	10 M	11 / 2021
Mount Fairy Road	6	End of seal at railway crossing	Start of seal	7.28	20/11/2020	12 Months	10 M	11 / 2021
Duckfield Road	7	MR79 (Goulburn Road)	Southern leg	5.97	22/05/2020	18 Months	10 M	11 / 2021
London Bridge Road	7	End of bitumen (London Bridge	Googong foreshore	0.06	22/05/2020	18 Months	10 M	11 / 2021
Webbs Road	9	Little River Road	End of road	1.49	26/11/2018	36 Months	10 M	11 / 2021
Plummers Road	7	End of seal (Burra Road)	End	1.28	27/05/2020	18 Months	10 M	11 / 2021
Back Creek Road	7	End of seal	End of road (private property)	13.85	29/05/2020	18 Months	10 M	11 / 2021
Neringla Road	9	Telowar Road	End maintenance section at cre	2.54	06/12/2018	36 Months	11 M	12 / 2021
Dirty Butter CreekRd	7	Causeway	End of maintenance section pas	0.43	10/06/2020	18 Months	11 M	12 / 2021
Telowar Road	9	Neringla Road	Telowar' gate	0.46	11/12/2018	36 Months	11 M	12 / 2021
Mathews Lane	7	End of seal	Second gate	3.13	17/06/2020	18 Months	11 M	12 / 2021
Stewarts Crossing Rd	7	Mayfield Road	MR92 (Nerriga Road)	8.48	06/07/2020	18 Months	12 M	1 / 2022
Endrick River Road	7	MR92 (Nerriga Road)	Meangora Road	1.07	17/07/2020	18 Months	12 M	1 / 2022
Black Sallee Lane	9	End of seal	2nd gate	1.06	22/01/2019	36 Months	12 M	1 / 2022
Lake George Road	7	End of seal	Gate at 'Dinton'	5.21	23/07/2020	18 Months	12 M	1 / 2022
Willow Forest Road	7	End of seal	End	5.61	24/07/2020	18 Months	12 M	1 / 2022
Tallaganda Road	9	Wallaces Gap Road	Gate (end number 255)	2.61	30/01/2019	36 Months	12 M	1 / 2022
Jerrabattgulla Road	7	End of seal (MR7625)	Hereford Hall Road	12.72	06/08/2020	18 Months	13 M	2 / 2022

QPRC Road Grading January 2021



Road_Name	Category	From	To	Length in Km	LST_GRADED	Grading Frequency	Grading Progress Due In	Grading Due Next (MMM/YY)
Hereford Hall Road	7	Jerrabattgulla Road	Locked gate	8.95	18/08/2020	18 Months	13 M	2 / 2022
Tomboye Road	8	End of seal	End of road	3.06	19/02/2020	24 Months	13 M	2 / 2022
Hazeldell Road	7	End of seal (1st grid)[MR51]	6th grid at chook run	5.16	01/09/2020	18 Months	14 M	3 / 2022
Cargill's Lane	8	End of seal	End of maintenance section	3.73	03/03/2020	24 Months	14 M	3 / 2022
Hawthorne Lane	7	End of seal (MR270)	MR270 (Captains Flat Road)	1.27	09/09/2020	18 Months	14 M	3 / 2022
Boppings Crossing Rd	7	Bombay Road	Glenmore Road	1.24	16/09/2020	18 Months	14 M	3 / 2022
Reservoir Lane	8	Bombay Road	Sandholes Road	1.42	24/03/2020	24 Months	14 M	3 / 2022
Styles Valley Road	9	Meangora Road	End of road	1.87	26/03/2019	36 Months	14 M	3 / 2022
Columbo Road	8	MR51 (Kings Highway)	Gate	4.51	01/04/2020	24 Months	15 M	4 / 2022
Old Timberlight Road	9	Willow Forest Road	End	5.37	03/04/2019	36 Months	15 M	4 / 2022
Corang Post OfficeRd	9	MR92 (Nerriga Road)	Corang River ford	5.08	05/04/2019	36 Months	15 M	4 / 2022
Cawthornes Lane	8	Flacks Road	End	0.18	09/04/2020	24 Months	15 M	4 / 2022
Bombay Road	7	Causeway	Gate (Troidberg)	0.99	22/10/2020	18 Months	15 M	4 / 2022
Berlang Forest Road	8	Wallaces Gap Road	2nd gate (locked)	6.89	23/04/2020	24 Months	15 M	4 / 2022
Cookanulla Road	8	MR92 (Nerriga Road)	Locked gate	6.21	08/05/2020	24 Months	16 M	5 / 2022
Butmaroo Street	8	Forster Street	King Street	0.19	11/05/2020	24 Months	16 M	5 / 2022
Tates Lane	8	End of seal	End of road	1.34	11/05/2020	24 Months	16 M	5 / 2022
Bede Road	8	End of seal	End	0.54	22/05/2020	24 Months	16 M	5 / 2022
Sandhills Road	7	Mount Fairy Road	End of road	2.8	22/11/2020	18 Months	16 M	5 / 2022
Moore Road	8	Burra Road	End	0.44	25/05/2020	24 Months	16 M	5 / 2022
Schofield Road	8	End of seal (Bungendore Road)	End (gate)	0.7	27/05/2020	24 Months	16 M	5 / 2022
Ryans Road	8	End of seal (Norton Road)	Wirreanda Road	0.43	28/05/2020	24 Months	16 M	5 / 2022
Wirreanda Road	8	Norton Road	End gate	4.01	03/06/2020	24 Months	17 M	6 / 2022
Duralla Place	9	Barnett Drive	End of road	0.23	04/06/2019	36 Months	17 M	6 / 2022
Gambell Road	8	End of seal (Sutton Road)	End	1.28	04/06/2020	24 Months	17 M	6 / 2022
Del Ponte Lane	8	Araluen Road	end	0.38	09/06/2020	24 Months	17 M	6 / 2022
Donnelly Lane	8	End of seal (Donnelly Road)	180m beyond RH bend	0.67	11/06/2020	24 Months	17 M	6 / 2022
Wallaby Hill Road	9	Wyanbene Road	End	2.1	14/06/2019	36 Months	17 M	6 / 2022
Homestead Road	8	Lagoon Road	End	0.13	15/06/2020	24 Months	17 M	6 / 2022
Lagoon Road	8	End of Seal	Burra Road (at Bridge)	0.64	15/06/2020	24 Months	17 M	6 / 2022
Kirriford Road	8	End of seal	Kirriford gate	1.15	16/06/2020	24 Months	17 M	6 / 2022
Griffins Road	9	Wyanbene Road	End	1.84	24/06/2019	36 Months	17 M	6 / 2022
Range Road	9	Mathews Lane	to End	0.59	27/06/2019	36 Months	17 M	6 / 2022
Mayfield Cross Road	8	Mayfield Road	Stewarts Crossing Road	1.34	01/07/2020	24 Months	18 M	7 / 2022
Fisher Road	8	Currawang Road	end of seal	1.1	03/07/2020	24 Months	18 M	7 / 2022
Mooneys Road	8	Currawang Road	Change in gravel	1.55	08/07/2020	24 Months	18 M	7 / 2022
Creek Close	9	Burden Drive	End of road	1.9	25/07/2019	36 Months	18 M	7 / 2022
Avondale Road	9	Northangera Road	End of road	0.31	02/08/2019	36 Months	19 M	8 / 2022
Warragun Lane	9	Northangera Road	End of road	0.29	02/08/2019	36 Months	19 M	8 / 2022
Taylors Creek Road	8	End of seal (Collector Road)	5 cell RCBC	4.76	17/08/2020	24 Months	19 M	8 / 2022
Western Leg Road	8	Taylors Creek Road	End of Road	4.11	18/08/2020	24 Months	19 M	8 / 2022
Kain Cross Road	8	MR7625 (Krawaree Road)	Hereford Hall Road	7.84	25/08/2020	24 Months	19 M	8 / 2022
Durran Durra Place	9	MR92 (Nerriga Road)	End of road	0.48	26/08/2019	36 Months	19 M	8 / 2022
Grants Road	9	MR92 (Nerriga Road)	2nd gate	0.29	26/08/2019	36 Months	19 M	8 / 2022
Jinglemoney Road	8	MR270 (Captains Flat Road)	1st gate	2.27	04/09/2020	24 Months	20 M	9 / 2022
Station Street	8	End of seal (MR51)	Glenmore Road	0.67	17/09/2020	24 Months	20 M	9 / 2022
River Forest Road	8	End of seal	Monga National Park	1.28	18/09/2020	24 Months	20 M	9 / 2022
Winter Road	9	Ingledow Road	4th grid (Winters)	1.51	15/10/2019	36 Months	21 M	10 / 2022
Currandooley Road	9	End of Seal	End of public road section	0.09	14/11/2019	36 Months	22 M	11 / 2022
The Glen Road	9	Jamaleopa Road	End of road	0.48	14/11/2019	36 Months	22 M	11 / 2022

QPRC Road Grading January 2021



Road_Name	Category	From	To	Length in Km	LST_GRADED	Grading Frequency	Grading Progress Due In	Grading Due Next (MMM/YY)
Steepers Lane	8	Sandhills Lane	Cul-de-sac end	1.14	20/11/2020	24 Months	22 M	11 / 2022
Mountain Creek Road	9	MR270 (Captains Flat Road) [Fi	End	2.45	12/03/2020	36 Months	26 M	3 / 2023
Ingledow Road	9	Gidleigh Lane	End (Ingledow)	4.55	18/03/2020	36 Months	26 M	3 / 2023
Little Bombay Road	9	Tally-Ho Road	End of maintenance section (Swampy Gu	5.7	24/03/2020	36 Months	26 M	3 / 2023
Vernelly Road	9	Harolds Cross Road	Gate	1.45	26/03/2020	36 Months	26 M	3 / 2023
Gumms Road	9	Vernelli Road	6th gate and end	3.25	27/03/2020	36 Months	26 M	3 / 2023
Tally HO Road	9	Little Bombay Road	6th gate (Winderosa)	4.98	27/03/2020	36 Months	26 M	3 / 2023
Dawsons Lane	9	MR51 (Kings Highway)	Euradux Road	2.18	30/03/2020	36 Months	26 M	3 / 2023
Araluen Road	9	End of seal (Hill St end)	End (towards Peters St)	0.18	03/04/2020	36 Months	27 M	4 / 2023
Burke Street	9	Hill Street	Eastern end	0.68	03/04/2020	36 Months	27 M	4 / 2023
Isabella Street	9	Peter Street	End	0.1	07/04/2020	36 Months	27 M	4 / 2023
King Street	9	Araluen Street	Short Street	0.17	07/04/2020	36 Months	27 M	4 / 2023
Larmer Street	9	Araluen Street	Seymour Street	0.13	07/04/2020	36 Months	27 M	4 / 2023
Peters Street	9	Araluen Street	Peter Street	0.22	07/04/2020	36 Months	27 M	4 / 2023
Rugby Road	9	Red Hill Road	End (Grey Gumms Road)	0.55	07/04/2020	36 Months	27 M	4 / 2023
Wilson Street	9	King Street	End Wilson Street	0.54	07/04/2020	36 Months	27 M	4 / 2023
Grey Gums Road	9	Rugby Road	End	1.1	08/04/2020	36 Months	27 M	4 / 2023
Flacks Road	9	Red Hill Road	End	0.42	09/04/2020	36 Months	27 M	4 / 2023
Budawang Road	9	Houses	Locked gate	2.46	14/04/2020	36 Months	27 M	4 / 2023
Elrington Lane	9	Hill Street	Seymour Street	0.48	15/04/2020	36 Months	27 M	4 / 2023
Jones Road	9	Manar-Mulloon Road	End	1.05	15/04/2020	36 Months	27 M	4 / 2023
Myrtle Grove Road	9	Budawang Road	Private gate (end)	1.75	15/04/2020	36 Months	27 M	4 / 2023
Sheehan Road	9	Forbes Creek Road	End	1.74	15/04/2020	36 Months	27 M	4 / 2023
Quists Road	9	Berlang Forest Road	End of maintenance section	2.58	17/04/2020	36 Months	27 M	4 / 2023
Old Mill Road	9	Forbes Creek Road	End	3.75	21/04/2020	36 Months	27 M	4 / 2023
Tudor Valley Road	9	MR51 (Kings Highway)	Monga Lane	9.54	21/04/2020	36 Months	27 M	4 / 2023
Daniel Lane	9	Forbes Creek Road	End	0.65	22/04/2020	36 Months	27 M	4 / 2023
Izzards Lane	9	Wallaces Gap Road	End	1.51	24/04/2020	36 Months	27 M	4 / 2023
Galvins Creek Road	9	Rossi Road	Causeway	0.18	27/04/2020	36 Months	27 M	4 / 2023
Sawyers Ridge Road	9	Causeway	Araluen Road	5.67	27/04/2020	36 Months	27 M	4 / 2023
Burrows Lane	9	Hoskinstown Road	End	1.28	08/05/2020	36 Months	28 M	5 / 2023
King Street	9	Butmaroo Street	Majara Street	0.26	11/05/2020	36 Months	28 M	5 / 2023
Turallo Terrace	9	Modbury Street	End	0.17	11/05/2020	36 Months	28 M	5 / 2023
Callans Lane	9	MR92 (Nerriga Road)	2nd gate	1.72	12/05/2020	36 Months	28 M	5 / 2023
Taliesin Road	9	Brindabella Place	End	1.63	15/05/2020	36 Months	28 M	5 / 2023
Forest Lane	9	The Forest Road	End	0.77	22/05/2020	36 Months	28 M	5 / 2023
Blewitt Lane	9	End of seal (Burra Rd end)	Cul de sac	0.51	25/05/2020	36 Months	28 M	5 / 2023
Casuarina Lane	9	End of Seal	End (Cul-de-sac)	0.54	25/05/2020	36 Months	28 M	5 / 2023
Alchin Lane	9	End of seal	End of road	0.17	26/05/2020	36 Months	28 M	5 / 2023
Emu Flat Lane	9	Bungendore Road	Emu Flat Lane	0.08	26/05/2020	36 Months	28 M	5 / 2023
Morrison Road	9	End of seal (Bungendore Road)	End of maintenance section	0.07	26/05/2020	36 Months	28 M	5 / 2023
Bywong Town Road	9	End of seal (Millyn Road)	End	0.31	27/05/2020	36 Months	28 M	5 / 2023
Shinglehouse Road	9	End of seal (Bungendore Road)	End	0.46	27/05/2020	36 Months	28 M	5 / 2023
Hospital Hill Road	9	Araluen Road	End of maintenance section at	1	09/06/2020	36 Months	29 M	6 / 2023
Sun Cutting Road	9	Araluen Road	Locked gate	1.64	10/06/2020	36 Months	29 M	6 / 2023
Catholic Cemetery Rd	9	Majors Creek Mountain Road	Catholic cemetery	0.72	11/06/2020	36 Months	29 M	6 / 2023
C of E Cemetary Road	9	Majors Creek Mountain Road	Church of England cemetery	1.01	12/06/2020	36 Months	29 M	6 / 2023
Killarney Road	9	Charleys Forest Road	End of road	1.48	15/06/2020	36 Months	29 M	6 / 2023
Majors Creek Mt Road	9	3 cell RCBC (end of bitumen)	Seymour Street (Majors Creek)	6.24	17/06/2020	36 Months	29 M	6 / 2023
Johns Road	9	Nerriga Road	Start of ROW	6	18/06/2020	36 Months	29 M	6 / 2023

QPRC Road Grading January 2021



Road_Name	Category	From	To	Length in Km	LST_GRADED	Grading Frequency	Grading Progress Due In	Grading Due Next (MMM/YY)
Greenhill Lane	9	End of seal (MR51)	End of road	0.93	19/06/2020	36 Months	29 M	6 / 2023
Taradale Road	9	End of seal	Gate (No. 365)	3.21	01/07/2020	36 Months	30 M	7 / 2023
Telegraph Hill Road	9	Currawang Road	2nd gate	0.86	03/07/2020	36 Months	30 M	7 / 2023
Meangora Road	9	Endrick River Road	End of road	3.76	17/07/2020	36 Months	30 M	7 / 2023
Stoney Ridge Road	9	MR7625 (Krawaree Road)	Private gate (end)	1.21	17/07/2020	36 Months	30 M	7 / 2023
Endrick River Road	9	Meangora Road	3rd grid	4.43	21/07/2020	36 Months	30 M	7 / 2023
Roberts Road	9	MR7625 (Krawaree Road)	Locked gate	0.25	23/07/2020	36 Months	30 M	7 / 2023
Harts Road	9	Jerrabattgulla Road	End	2.95	03/08/2020	36 Months	31 M	8 / 2023
Obriens Road	9	MR270 (Captains Flat Road)	End of obvious grading section	2.72	03/09/2020	36 Months	32 M	9 / 2023
Jinglemoney Road	9	1st gate	End of road	2.31	08/09/2020	36 Months	32 M	9 / 2023
Fernbrook Road	9	MR92 (Nerriga Road)	End (cul-de-sac)	1.02	15/09/2020	36 Months	32 M	9 / 2023
Gladys Street	9	Glenmore Road	Station Street	0.25	17/09/2020	36 Months	32 M	9 / 2023
McRaes Road	9	River Forest Road	End of maintenance section	0.81	18/09/2020	36 Months	32 M	9 / 2023
Euradux Road	9	1st gate	Nadgigomar Nature Reserve	3.9	30/09/2020	36 Months	32 M	9 / 2023
Mount Elrington Road	9	Farringdon Road	Locked Gate	3.1	21/10/2020	36 Months	33 M	10 / 2023
Dolomite Drive	9	Sandhills Road	End of road	1.19	20/11/2020	36 Months	34 M	11 / 2023
Hutchinson Place	9	End of seal (Badgery Road)	End of maintained section	0.16	20/11/2020	36 Months	34 M	11 / 2023