

QPRC



Road_Name	Category	From	To	Length in Km	LST_GRADED	Grading Frequency	Grading Progress C	Grading Due Next (MMM/YY)
Woodfield Road	9	Grid	2nd Grid	0.86	28/07/2014	36 Months	18 M DELAY	10 / 2019
Copper Creek Road	9	Miners Road	Gate	0.21	29/07/2014	36 Months	18 M DELAY	10 / 2019
Douglas Close	9	Douglas Close	End (gate)	1.1	07/06/2013	36 Months	17 M DELAY	11 / 2019
Old Mines Road	9	End of seal (Miners Road)	Reservoirs	1.03	19/09/2016	36 Months	17 M DELAY	11 / 2019
Pollack Road	8	End of seal (Plains Road)	End	3.69	26/07/2016	24 Months	16 M DELAY	12 / 2019
Gum Flat Lane	9	MR7607 (Mac's Reef Road)	End	1.98	12/12/2016	36 Months	16 M DELAY	12 / 2019
Kalbilli Close	9	Barnett Drive	End of road	0.71	02/03/2017	36 Months	13 M DELAY	3 / 2020
Malua Lane	8	End of seal (Mt Fairy Road)	End	2.2	19/03/2014	24 Months	13 M DELAY	3 / 2020
Majara Street	6	Forster Street	start of seal near Finch St.	0.81	06/02/2017	12 Months	13 M DELAY	3 / 2020
Beverly Hills Road	8	End of seal (MR270)	End (Gough's)	0.63	05/07/2018	24 Months	9 M DELAY	7 / 2020
Railway Crescent	8	Beverly Hill Road	Beverly Hill Road	1.02	05/07/2018	24 Months	9 M DELAY	7 / 2020
Rutledge Street	8	Foxlow Street	Beazley Street	0.19	06/07/2018	24 Months	9 M DELAY	7 / 2020
Keewong Lane	7	Williamsdale Road	End	8.21	27/03/2019	18 Months	7 M DELAY	9 / 2020
Lake Road	5	End of seal (Bungendore Road)	3rd grid (Silver Wattle)	19.3	21/05/2020	6 Months	5 M DELAY	11 / 2020
The Forest Road	5	End of seal	End	2.69	26/05/2020	6 Months	5 M DELAY	11 / 2020
Dempseys Road	9	End of Seal	End of road	0.74	11/12/2017	36 Months	4 M DELAY	12 / 2020
Gidleigh Lane	4	End of seal (Hoskinstown Rd)	Butmaroo Road	13.64	11/09/2020	4 Months	3 M DELAY	1 / 2021
Collector Road	5	Chainage4859	Start of seal (Currawang end)	11.96	17/07/2020	6 Months	3 M DELAY	1 / 2021
Mulloon Fire Trail	9	End of maintenance section [Li	North Black Range Trail (Old B	12.02	17/01/2018	36 Months	3 M DELAY	1 / 2021
Captains Flat Road	4	Chainage (Parkers Gap)37586	Start of Seal	12.19	22/09/2020	4 Months	3 M DELAY	1 / 2021
Wild Cattle Flat Rd	8	MR270 (Captains Flat Road)	Snowy Monaro Shire boundary	1.46	31/01/2019	24 Months	3 M DELAY	1 / 2021
Cooma Road	5	End of seal	Snowy Monaro Shire boundary	42.55	06/08/2020	6 Months	2 M DELAY	2 / 2021
Nerriga Road	3	Cookanulla Rd	Start of Seal (Blackspot)	19.5	04/12/2020	3 Months	1 M DELAY	3 / 2021
Wallaces Gap Road	5	Berlang Forest Road	Captains Flat Road	22.79	17/09/2020	6 Months	1 M DELAY	3 / 2021
Harolds Cross Road	6	Ballallaba Springs	MR270 (Captains Flat Road - We	10.08	21/03/2020	12 Months	1 M DELAY	3 / 2021
Euradox Road	7	End of seal (Nerriga Road)	1st gate	16.23	04/10/2019	18 Months	In Progress	4 / 2021
Red Hill Road	6	Wallaces Gap Road	Start of seal	4.96	09/04/2020	12 Months	In Progress	4 / 2021
Butmaroo Road	5	Gidleigh Lane	End (Lantasia)	22.98	15/10/2020	6 Months	In Progress	4 / 2021
Rossi Road	4	Hoskinstown Road	Forestry Boundary	12.33	15/12/2020	4 Months	In Progress	4 / 2021
Sawyers Ridge Road	6	End of seal	Causeway	4.53	27/04/2020	12 Months	In Progress	4 / 2021
Araluen Road	6	Causeway (end of seal)	Eurobodalla Boundary	23.04	29/04/2020	12 Months	In Progress	4 / 2021
Boro Road	5	MR79 (Goulburn Road)	End	23.1	12/11/2020	6 Months	1 M	5 / 2021
Millpost Lane	6	End of seal (MR51)	End	5.83	12/05/2020	12 Months	1 M	5 / 2021
Larbert Road	6	Durran Durra Creek causeway	Private gate (end)	4.14	15/05/2020	12 Months	1 M	5 / 2021
Urila Road	4	End of seal	Hardy Road	4.05	21/01/2021	4 Months	1 M	5 / 2021
Yilgarn Road	8	End of seal (Little Whiskers R	End	0.94	22/05/2019	24 Months	1 M	5 / 2021
Williamsdale Road	3	End of seal (Badgery)	Start of seal (Monaro Hwy end)	13.16	23/02/2021	3 Months	1 M	5 / 2021
Clare Lane	6	End of seal (Bungendore Road)	End (Gate)	1.79	26/05/2020	12 Months	1 M	5 / 2021
Manar - Mulloon Road	5	End of seal (Braidwood End)	MR51 (Kings Highway)	28.65	27/11/2020	6 Months	1 M	5 / 2021
Barnet Drive	8	End of seal @ Kalbilli Close	End	6.18	31/05/2019	24 Months	1 M	5 / 2021
Burra Road	5	End of seal	Snowy Monaro Shire boundary	8.39	03/12/2020	6 Months	2 M	6 / 2021
Woolcara Lane	5	End of seal (MR270)	2nd grid (Woolcara Station)	10.44	04/12/2020	6 Months	2 M	6 / 2021
Captains Flat Road	4	End of seal	Chainage (Parkers Gap)37586	27.68	05/02/2021	4 Months	2 M	6 / 2021
Neringla Road	6	End of seal	Telowar Road	6.98	05/06/2020	12 Months	2 M	6 / 2021
Urila Road	6	Hardy Road	RMB 2156 (end)	32.52	12/06/2020	12 Months	2 M	6 / 2021
Miners Road	8	End of seal (Miners Road)	Foxlow Street	1.31	22/02/2019	24 Months	2 M	6 / 2021
Morgans Road	9	Majors Creek Road	End	1.35	15/06/2018	36 Months	2 M	6 / 2021
Lucky Pass Road	6	End of seal	start of seal	12.66	18/06/2020	12 Months	2 M	6 / 2021
Wyanbene Road	8	MR7625 (Krawaree Road)	NPWS campsite	14.53	18/06/2019	24 Months	2 M	6 / 2021
Gillamatong Lane	6	End of seal	End of road	2.16	23/06/2020	12 Months	2 M	6 / 2021

QPRC



Glenmore Road	6 End of seal	1st Grid & end	6.18	26/06/2020	12 Months	2 M	6 / 2021
Hoskinstown Road	4 End of seal (Hoskinstown Churc	Rossi Road	8.88	26/02/2021	4 Months	2 M	6 / 2021
Mayfield Road	6 End of seal	Goulburn Mulwaree Boundary (OI	37.26	30/06/2020	12 Months	2 M	6 / 2021
Foxlow Street	9 Braidwood Road	Blatchford Street	0.8	06/07/2018	36 Months	3 M	7 / 2021
Lilydale Road	9 End of seal (Jerangle Road)	End (Wattle Forest)	4.11	09/07/2018	36 Months	3 M	7 / 2021
Lighthouse Road	9 Lilydale Road	End (Lighthouse)	2.88	10/07/2018	36 Months	3 M	7 / 2021
Clover Lane	8 Jerrabattgulla Road	to End	1.22	11/07/2019	24 Months	3 M	7 / 2021
Hoskinstown Road	5 End of seal (Mills Cross)	Start of seal-Plains Road	9.66	12/01/2021	6 Months	3 M	7 / 2021
Forbes Creek Road	5 End of bitumen (Hoskinstown Ro	Old Cat 4 junction	16.33	15/01/2021	6 Months	3 M	7 / 2021
Charleys Forest Road	5 End of seal (Mongarlowe End)	1st Curradux Creek	26.3	22/01/2021	6 Months	3 M	7 / 2021
Burden Drive	8 End of seal	End of road	8.05	24/07/2019	24 Months	3 M	7 / 2021
Halls Lane	8 End of seal (MR92)	End of maintenance section	8.17	22/08/2019	24 Months	4 M	8 / 2021
Narranghi Road	7 End of seal	End of maintenance section [RA	0.43	28/02/2020	18 Months	4 M	8 / 2021
Saleyards Lane	6 Gillamatong Lane	Sandholes Road	1.02	10/09/2020	12 Months	5 M	9 / 2021
Sandholes Road	6 End Seal Sewage Treatment Plan	Locked gate	6.14	14/09/2020	12 Months	5 M	9 / 2021
Little Bombay Road	7 End of seal	Tally-Ho Road	7.85	24/03/2020	18 Months	5 M	9 / 2021
Harolds Cross Road	7 MR270 (Captains Flat Road - Ea	Forestry Boundary	14.02	31/03/2020	18 Months	5 M	9 / 2021
Budawang Road	7 Northanger Road	Group of houses	7.66	09/04/2020	18 Months	6 M	10 / 2021
Farringdon Road	6 Bombay Rd	Start of seal	24.76	14/10/2020	12 Months	6 M	10 / 2021
Hoskinstown Road	7 Rossi Road	Start of seal (MR270)	12.92	28/04/2020	18 Months	6 M	10 / 2021
Monga Lane	7 End of seal (Majors Creek Rd)	Boundary	31.1	01/05/2020	18 Months	7 M	11 / 2021
Neils Creek Road	7 Hoskinstown Road	5th grid (Rivendell)	8.13	08/05/2020	18 Months	7 M	11 / 2021
Torpys Lane	9 Little River Road	End of road at gate	2.71	14/11/2018	36 Months	7 M	11 / 2021
Half Moon Road	8 Charleys Forest Road	End of maintenance section at	8.21	20/11/2019	24 Months	7 M	11 / 2021
Mount Fairy Road	6 End of seal at railway crossing	Start of seal	14.56	20/11/2020	12 Months	7 M	11 / 2021
Duckfield Road	7 MR79 (Goulburn Road)	Southern leg	11.95	22/05/2020	18 Months	7 M	11 / 2021
London Bridge Road	7 End of bitumen (London Bridge	Googong foreshore	0.12	22/05/2020	18 Months	7 M	11 / 2021
Webbs Road	9 Little River Road	End of road	1.49	26/11/2018	36 Months	7 M	11 / 2021
Plummers Road	7 End of seal (Burra Road)	End	2.56	27/05/2020	18 Months	7 M	11 / 2021
Back Creek Road	7 End of seal	End of road (private property)	27.69	29/05/2020	18 Months	7 M	11 / 2021
Woolcara Lane	6 2nd grid (Woolcara Station)	to 8th grid (NPWS)	13.05	04/12/2020	12 Months	8 M	12 / 2021
Neringla Road	9 Telowar Road	End maintenance section at cre	2.65	06/12/2018	36 Months	8 M	12 / 2021
Dirty Butter CreekRd	7 Causeway	End of maintenance section pas	0.86	10/06/2020	18 Months	8 M	12 / 2021
Northanger Road	6 End of seal	Warrambucca Creek causeway	10.94	10/12/2020	12 Months	8 M	12 / 2021
Telowar Road	9 Neringla Road	Telowar' gate	0.92	11/12/2018	36 Months	8 M	12 / 2021
Mathews Lane	7 End of seal	Second gate	6.26	17/06/2020	18 Months	8 M	12 / 2021
Stewarts Crossing Rd	7 Mayfield Road	MR92 (Nerriga Road)	16.95	06/07/2020	18 Months	9 M	1 / 2022
Endrick River Road	7 MR92 (Nerriga Road)	Meangora Road	2.14	17/07/2020	18 Months	9 M	1 / 2022
Black Sallee Lane	9 End of seal	2nd gate	1.21	22/01/2019	36 Months	9 M	1 / 2022
Charleys Forest Road	6 1st Curradux Creek	Start of seal	19.01	22/01/2021	12 Months	9 M	1 / 2022
Lake George Road	7 End of seal	Gate at 'Dinton'	10.41	23/07/2020	18 Months	9 M	1 / 2022
Willow Forest Road	7 End of seal	End	11.21	24/07/2020	18 Months	9 M	1 / 2022
Tallaganda Road	9 Wallaces Gap Road	Gate (end number 255)	2.9	30/01/2019	36 Months	9 M	1 / 2022
Jerrabattgulla Road	7 End of seal (MR7625)	Hereford Hall Road	25.44	06/08/2020	18 Months	10 M	2 / 2022
Hereford Hall Road	7 Jerrabattgulla Road	Locked gate	17.91	18/08/2020	18 Months	10 M	2 / 2022
Tomboye Road	8 End of seal	End of road	6.12	19/02/2020	24 Months	10 M	2 / 2022
Old Gold Mines Road	6 End of seal (Bidges Road)	End	4.52	25/02/2021	12 Months	10 M	2 / 2022
Hazeldell Road	7 End of seal (1st grid)[MR51]	6th grid at chook run	10.33	01/09/2020	18 Months	11 M	3 / 2022
Cargill's Lane	8 End of seal	End of maintenance section	7.45	03/03/2020	24 Months	11 M	3 / 2022
Hawthorne Lane	7 End of seal (MR270)	MR270 (Captains Flat Road)	2.55	09/09/2020	18 Months	11 M	3 / 2022
Boppings Crossing Rd	7 Bombay Road	Glenmore Road	2.48	16/09/2020	18 Months	11 M	3 / 2022
Reservoir Lane	8 Bombay Road	Sandholes Road	2.84	24/03/2020	24 Months	11 M	3 / 2022
Styles Valley Road	9 Meangora Road	End of road	1.87	26/03/2019	36 Months	11 M	3 / 2022

QPRC



Columbo Road	8 MR51 (Kings Highway)	Gate	9.01	01/04/2020	24 Months	12 M	4 / 2022
Old Timberlight Road	9 Willow Forest Road	End	5.37	03/04/2019	36 Months	12 M	4 / 2022
Corang Post OfficeRd	9 MR92 (Nerriga Road)	Corang River ford	8.26	05/04/2019	36 Months	12 M	4 / 2022
Cawthornes Lane	8 Flacks Road	End	0.35	09/04/2020	24 Months	12 M	4 / 2022
Bombay Road	7 Causeway	Gate (Troidberg)	1.97	22/10/2020	18 Months	12 M	4 / 2022
Berlang Forest Road	8 Wallaces Gap Road	2nd gate (locked)	13.78	23/04/2020	24 Months	12 M	4 / 2022
Cookanulla Road	8 MR92 (Nerriga Road)	Locked gate	12.41	08/05/2020	24 Months	13 M	5 / 2022
Butmaroo Street	8 Forster Street	King Street	0.38	11/05/2020	24 Months	13 M	5 / 2022
Tates Lane	8 End of seal	End of road	2.69	11/05/2020	24 Months	13 M	5 / 2022
Bede Road	8 End of seal	End	1.08	22/05/2020	24 Months	13 M	5 / 2022
Sandhills Road	7 Mount Fairy Road	End of road	5.6	22/11/2020	18 Months	13 M	5 / 2022
Moore Road	8 Burra Road	End	0.88	25/05/2020	24 Months	13 M	5 / 2022
Schofield Road	8 End of seal (Bungendore Road)	End (gate)	1.4	27/05/2020	24 Months	13 M	5 / 2022
Ryans Road	8 End of seal (Norton Road)	Wirreanda Road	0.85	28/05/2020	24 Months	13 M	5 / 2022
Wirreanda Road	8 Norton Road	End gate	8.02	03/06/2020	24 Months	14 M	6 / 2022
Duralla Place	9 Barnett Drive	End of road	0.46	04/06/2019	36 Months	14 M	6 / 2022
Gambell Road	8 End of seal (Sutton Road)	End	2.57	04/06/2020	24 Months	14 M	6 / 2022
Del Ponte Lane	8 Araluen Road	end	0.77	09/06/2020	24 Months	14 M	6 / 2022
Donnelly Lane	8 End of seal (Donnelly Road)	180m beyond RH bend	1.35	11/06/2020	24 Months	14 M	6 / 2022
Wallaby Hill Road	9 Wyanbene Road	End	2.1	14/06/2019	36 Months	14 M	6 / 2022
Homestead Road	8 Lagoon Road	End	0.26	15/06/2020	24 Months	14 M	6 / 2022
Lagoon Road	8 End of Seal	Burra Road (at Bridge)	1.28	15/06/2020	24 Months	14 M	6 / 2022
Kirriford Road	8 End of seal	Kirriford gate	2.3	16/06/2020	24 Months	14 M	6 / 2022
Griffins Road	9 Wyanbene Road	End	1.84	24/06/2019	36 Months	14 M	6 / 2022
Range Road	9 Mathews Lane	to End	1.18	27/06/2019	36 Months	14 M	6 / 2022
Mayfield Cross Road	8 Mayfield Road	Stewarts Crossing Road	2.69	01/07/2020	24 Months	15 M	7 / 2022
Fisher Road	8 Currawang Road	end of seal	2.2	03/07/2020	24 Months	15 M	7 / 2022
Mooneys Road	8 Currawang Road	Change in gravel	3.1	08/07/2020	24 Months	15 M	7 / 2022
Creek Close	9 Burden Drive	End of road	1.9	25/07/2019	36 Months	15 M	7 / 2022
Avondale Road	9 Northangera Road	End of road	0.63	02/08/2019	36 Months	16 M	8 / 2022
Warragun Lane	9 Northangera Road	End of road	0.58	02/08/2019	36 Months	16 M	8 / 2022
Deloraine Lane	7 MR92 (Nerriga Road)	End of road	2.79	09/02/2021	18 Months	16 M	8 / 2022
Little Burra Road	7 End of seal	End of maintained section	0.47	11/02/2021	18 Months	16 M	8 / 2022
Taylor's Creek Road	8 End of seal (Collector Road)	5 cell RCBC	9.51	17/08/2020	24 Months	16 M	8 / 2022
Western Leg Road	8 Taylor's Creek Road	End of Road	4.11	18/08/2020	24 Months	16 M	8 / 2022
Kain Cross Road	8 MR7625 (Krawaree Road)	Hereford Hall Road	15.67	25/08/2020	24 Months	16 M	8 / 2022
Durrans Durra Place	9 MR92 (Nerriga Road)	End of road	0.96	26/08/2019	36 Months	16 M	8 / 2022
Grants Road	9 MR92 (Nerriga Road)	2nd gate	0.57	26/08/2019	36 Months	16 M	8 / 2022
Jinglemoney Road	8 MR270 (Captains Flat Road)	1st gate	4.55	04/09/2020	24 Months	17 M	9 / 2022
Station Street	8 End of seal (MR51)	Glenmore Road	1.33	17/09/2020	24 Months	17 M	9 / 2022
River Forest Road	8 End of seal	Monga National Park	2.55	18/09/2020	24 Months	17 M	9 / 2022
Winter Road	9 Ingledow Road	4th grid (Winters)	2.23	15/10/2019	36 Months	18 M	10 / 2022
Currandooley Road	9 End of Seal	End of public road section	0.18	14/11/2019	36 Months	19 M	11 / 2022
The Glen Road	9 Jamaleopa Road	End of road	0.97	14/11/2019	36 Months	19 M	11 / 2022
Steepers Lane	8 Sandhills Lane	Cul-de-sac end	2.27	20/11/2020	24 Months	19 M	11 / 2022
Mountain Creek Road	9 MR270 (Captains Flat Road) [Fi	End	3.95	12/03/2020	36 Months	23 M	3 / 2023
Ingledow Road	9 Gidleigh Lane	End (Ingledow)	4.55	18/03/2020	36 Months	23 M	3 / 2023
Little Bombay Road	9 Tally-Ho Road	End of maintenance section (Swampy Gu	7.26	24/03/2020	36 Months	23 M	3 / 2023
Vernelly Road	9 Harolds Cross Road	Gate	1.45	26/03/2020	36 Months	23 M	3 / 2023
Gumms Road	9 Vernelli Road	6th gate and end	5.71	27/03/2020	36 Months	23 M	3 / 2023
Tally HO Road	9 Little Bombay Road	6th gate (Winderosa)	6.64	27/03/2020	36 Months	23 M	3 / 2023
Dawsons Lane	9 MR51 (Kings Highway)	Euradux Road	2.18	30/03/2020	36 Months	23 M	3 / 2023
Araluen Road	9 End of seal (Hill St end)	End (towards Peters St)	0.35	03/04/2020	36 Months	24 M	4 / 2023

QPRC



Burke Street	9 Hill Street	Eastern end	1.37	03/04/2020	36 Months	24 M	4 / 2023
Isabella Street	9 Peter Street	End	0.21	07/04/2020	36 Months	24 M	4 / 2023
King Street	9 Araluen Street	Short Street	0.35	07/04/2020	36 Months	24 M	4 / 2023
Larmer Street	9 Araluen Street	Seymour Street	0.27	07/04/2020	36 Months	24 M	4 / 2023
Peters Street	9 Araluen Street	Peter Street	0.44	07/04/2020	36 Months	24 M	4 / 2023
Rugby Road	9 Red Hill Road	End (Grey Gumms Road)	1.1	07/04/2020	36 Months	24 M	4 / 2023
Wilson Street	9 King Street	End Wilson Street	1.08	07/04/2020	36 Months	24 M	4 / 2023
Grey Gums Road	9 Rugby Road	End	1.1	08/04/2020	36 Months	24 M	4 / 2023
Flacks Road	9 Red Hill Road	End	0.83	09/04/2020	36 Months	24 M	4 / 2023
Budawang Road	9 Houses	Locked gate	2.46	14/04/2020	36 Months	24 M	4 / 2023
Elrington Lane	9 Hill Street	Seymour Street	0.96	15/04/2020	36 Months	24 M	4 / 2023
Jones Road	9 Manar-Mulloon Road	End	1.05	15/04/2020	36 Months	24 M	4 / 2023
Myrtle Grove Road	9 Budawang Road	Private gate (end)	3.49	15/04/2020	36 Months	24 M	4 / 2023
Quists Road	9 Berlang Forest Road	End of maintenance section	3.21	17/04/2020	36 Months	24 M	4 / 2023
Izzards Lane	9 Wallaces Gap Road	End	1.51	24/04/2020	36 Months	24 M	4 / 2023
Galvins Creek Road	9 Rossi Road	Causeway	0.36	27/04/2020	36 Months	24 M	4 / 2023
Sawyers Ridge Road	9 Causeway	Araluen Road	5.67	27/04/2020	36 Months	24 M	4 / 2023
Burrows Lane	9 Hoskinstown Road	End	1.28	08/05/2020	36 Months	25 M	5 / 2023
King Street	9 Butmaroo Street	Majara Street	0.52	11/05/2020	36 Months	25 M	5 / 2023
Turallo Terrace	9 Modbury Street	End	0.33	11/05/2020	36 Months	25 M	5 / 2023
Callans Lane	9 MR92 (Nerriga Road)	2nd gate	2.49	12/05/2020	36 Months	25 M	5 / 2023
Taliesin Road	9 Brindabella Place	End	1.63	15/05/2020	36 Months	25 M	5 / 2023
Forest Lane	9 The Forest Road	End	0.77	22/05/2020	36 Months	25 M	5 / 2023
Blewitt Lane	9 End of seal (Burra Rd end)	Cul de sac	1.01	25/05/2020	36 Months	25 M	5 / 2023
Casuarina Lane	9 End of Seal	End (Cul-de-sac)	1.08	25/05/2020	36 Months	25 M	5 / 2023
Alchin Lane	9 End of seal	End of road	0.34	26/05/2020	36 Months	25 M	5 / 2023
Emu Flat Lane	9 Bungendore Road	Emu Flat Lane	0.15	26/05/2020	36 Months	25 M	5 / 2023
Morrison Road	9 End of seal (Bungendore Road)	End of maintenance section	0.14	26/05/2020	36 Months	25 M	5 / 2023
Bywong Town Road	9 End of seal (Millyn Road)	End	0.63	27/05/2020	36 Months	25 M	5 / 2023
Shinglehouse Road	9 End of seal (Bungendore Road)	End	0.91	27/05/2020	36 Months	25 M	5 / 2023
Hospital Hill Road	9 Araluen Road	End of maintenance section at	1	09/06/2020	36 Months	26 M	6 / 2023
Sun Cutting Road	9 Araluen Road	Locked gate	1.64	10/06/2020	36 Months	26 M	6 / 2023
Catholic Cemetery Rd	9 Majors Creek Mountain Road	Catholic cemetery	1.44	11/06/2020	36 Months	26 M	6 / 2023
C of E Cemetary Road	9 Majors Creek Mountain Road	Church of England cemetery	1.03	12/06/2020	36 Months	26 M	6 / 2023
Killarney Road	9 Charleys Forest Road	End of road	2.17	15/06/2020	36 Months	26 M	6 / 2023
Majors Creek Mt Road	9 3 cell RCBC (end of bitumen)	Seymour Street (Majors Creek)	6.24	17/06/2020	36 Months	26 M	6 / 2023
Johns Road	9 Nerriga Road	Start of ROW	6.6	18/06/2020	36 Months	26 M	6 / 2023
Greenhill Lane	9 End of seal (MR51)	End of road	0.93	19/06/2020	36 Months	26 M	6 / 2023
Road Base; Taradale Road	9 End of seal	Gate (No. 365)	3.21	01/07/2020	36 Months	27 M	7 / 2023
Telegraph Hill Road	9 Currawang Road	2nd gate	0.89	03/07/2020	36 Months	27 M	7 / 2023
Meangora Road	9 Endrick River Road	End of road	4.13	17/07/2020	36 Months	27 M	7 / 2023
Stoney Ridge Road	9 MR7625 (Krawaree Road)	Private gate (end)	1.21	17/07/2020	36 Months	27 M	7 / 2023
Endrick River Road	9 Meangora Road	3rd grid	4.43	21/07/2020	36 Months	27 M	7 / 2023
Roberts Road	9 MR7625 (Krawaree Road)	Locked gate	0.5	23/07/2020	36 Months	27 M	7 / 2023
Harts Road	9 Jerrabattgulla Road	End	2.95	03/08/2020	36 Months	28 M	8 / 2023
Obriens Road	9 MR270 (Captains Flat Road)	End of obvious grading section	3.2	03/09/2020	36 Months	29 M	9 / 2023
Jinglemoney Road	9 1st gate	End of road	2.31	08/09/2020	36 Months	29 M	9 / 2023
Fernbrook Road	9 MR92 (Nerriga Road)	End (cul-de-sac)	2.04	15/09/2020	36 Months	29 M	9 / 2023
Gladys Street	9 Glenmore Road	Station Street	0.51	17/09/2020	36 Months	29 M	9 / 2023
McRaes Road	9 River Forest Road	End of maintenance section	0.81	18/09/2020	36 Months	29 M	9 / 2023
Euradux Road	9 1st gate	Nadgigomar Nature Reserve	5.41	30/09/2020	36 Months	29 M	9 / 2023
Mount Elrington Road	9 Farringdon Road	Locked Gate	4.02	21/10/2020	36 Months	30 M	10 / 2023
Dolomite Drive	9 Sandhills Road	End of road	1.19	20/11/2020	36 Months	31 M	11 / 2023



Hutchinson Place	9 End of seal (Badgery Road)	End of maintained section	0.32	20/11/2020	36 Months	31 M	11 / 2023
Tudor Valley Road	9 MR51 (Kings Highway)	Monga Lane	12.05	07/12/2020	36 Months	32 M	12 / 2023
Daniel Lane	9 Forbes Creek Road	End	1.3	15/01/2021	36 Months	33 M	1 / 2024
Forbes Creek Road	9 Old Cat 4 junction	End (Old Tallaganda Boundary)	1.71	15/01/2021	36 Months	33 M	1 / 2024
Old Mill Road	9 Forbes Creek Road	End	3.75	19/01/2021	36 Months	33 M	1 / 2024
Sheehan Road	9 Forbes Creek Road	End	1.74	21/01/2021	36 Months	33 M	1 / 2024