

Braidwood Major Project update – October 2023

Project	What's happened	What's next	Project cost	Funding source
88 Wallace Street Renewal	<p>An initial consultation with key stakeholders was held in February 2022.</p> <p>A contamination report has been completed and the plan for decontamination is being established.</p> <p>An artist's sketch was prepared. Community consultation on the plan for site was done over July-August 2023.</p> <p>The current proposal is for landscaped pedestrian access from Wallace Street to a public car park at the back of the site, including recognising the historical use of the site.</p>	Prepare concept design based on community feedback.	\$2M	Grant Funding \$1.4M QPRC \$600k
Braidwood Pool upgrade	<p>Rice Construction Group are building Stage 1 and this stage is nearly complete.</p> <p>Development application has been approved for full scope of works. This will allow for further funding applications to build stage 2.</p> <ul style="list-style-type: none"> • Stage 1 - changerooms, entrance, kiosk and heating improvements • Stage 2 – plant room, gym, relocation of pool (funding yet to be obtained) 	Construction expected to be finished in early December.	\$1.4m	Grant received (Stage 1 only) NSW Government SCCF and Australian Government LRCI Program
Accessible Path/Ramp Braidwood Pool	<p>Improves accessibility between carpark, the pool entrance, public toilets and park. Addition of disabled parking in the carpark.</p> <p>Survey completed. We have had some delays for the required design work.</p>	Design and quotation documents for construction	\$119k	SCCF Grant
Providing independent access - Braidwood Pool Pods	<p>This project will provide for a Poolpod Platform System including anchors, Poolpod Transport Trolley and wheelchair for use with the systems.</p> <p>This system allows people with restricted mobility to safely access the pool.</p>	Once the products are in place, staff will be trained in their use. Pool Pods being installed at Braidwood and Queanbeyan Pools.	\$200k	SCCF Round 5

Braidwood Major Project update – October 2023

Project	What's happened	What's next	Project cost	Funding source
Braidwood Overland Flow Study	<p>Braidwood Floodplain Risk Management Study & Plan (FRMS&P) identified that existing development in Braidwood (including numerous main street retail outlets) is impacted by Major Overland Flow during intense short-duration storm events. This was not included in the scope of the Floodplain Risk Management Study (FRMS) which concentrated on mainstream flooding from creeks. The FRMP recommended that Council investigate and define the nature of and options to manage Major Overland Flow in the urbanised parts of Braidwood.</p> <p>Lyll & Associates awarded the work and are completing background information collection.</p>	Survey of stormwater pits and pipes to complete data. Community consultation to follow, including meeting of the Floodplain Risk Management Committee.	\$99K	Commonwealth Government Department of Industry, Science, Energy and Resources - Grant
Braidwood Central School Road Safety Upgrades	<p>Relocate bus zone from Wilson St to McKellar St to allow space for a new drop-off and pick-up area, converting the existing pedestrian crossing on Wilson St to a Children's Crossing with kerb extensions, modifying parking bays.</p> <p>Work completed in June 2023</p>	Nil	\$190K	School Safety Grant
Cooma Road Rehabilitation	Rehabilitation from Jinglemoney Road to approximately 200m past O'Brien's Road complete.	An additional 11000 sqm of heavy patching is programmed	\$1.6M	Additional work under Regional and Local Roads Repair Program
Nerriga Road repairs	Road had failed in some sections, a stabilisation contractor was engaged. Works are complete for this project.	An additional 22,000sqm of pavement repair on the existing sealed section will occur	\$1M	Additional work under Regional and Local Roads Repair Program
Wallace St Braidwood		1200 sqm of pavement repair is programmed between Lascelles St and Coghill St		Regional and Local Roads Repair Program

Braidwood Major Project update – October 2023



Project	What's happened	What's next	Project cost	Funding source
Araluen Road – Disaster recovery works	<p>Multiple landslips and other damage to Araluen Road from natural disasters in 2020, 2021, 2021 and 2022.</p> <p>A number of different landslips have been repaired under contract. The road is open.</p> <p>We have engaged a designer for the remaining slips.</p>	<p>Repair works complete</p> <p>Design occurring on 3 more slips on the sealed section of Araluen Rd</p>	<p>\$8.8M</p> <p>TBA</p>	<p>Disaster Recovery Funding Arrangements</p>
Majors Creek Mountain Road	Designer engaged to complete design	Finalise design and estimate cost before finalising fundings	TBA	
Nerriga Road	<p>Stage 1 - Grants Road to Stewarts Crossing Road (5km) - completed in December 2018.</p> <p>Stage 2 - Stewarts Crossing Road to Charleyong Bridge (3.1km) –completed in October 2019.</p> <p>Stage 3 - Durran Durra (3.1km) The project has been completed with a final seal to occur in the summer sealing season. Some boundary issues are required to be finalised.</p> <p>Stage 4 Kings Highway/Nerriga Road Intersection Complete</p>	<p>Stage 5 - Ningee Nimble This represents the final stage (4.7km) for Nerriga Road. Negotiations for the required land acquisitions are progressing with most now resolved. Fencing of the new alignment will begin following this milestone.</p>	<p>\$29M</p> <p>\$10m</p>	<p>Grant received</p> <p>Additional in recent NSW Budget</p>
Mulloon RFS Station	<p>Design and construction contract has been awarded to Ivins Brant & Associates.</p> <p>Project will include an additional truck parking shed, facility room and providing onsite effluent treatment system.</p>	Construction commencement pending acceptance of management plans.	\$780k	NSW Rural Fire Fighting Fund
Braidwood Landfill reinstatement		Consultant to be engaged to develop required precursor closure plan	\$520K	Council

Braidwood Major Project update – October 2023

Project	What's happened	What's next	Project cost	Funding source
Bridges				
Wallaces Gap Road – Bridge @ Long Flat Bridge	Bridge replacement and location of road into the correct road reserve	Alignment works commencing – REF complete. Procurement of construction contractor. Construction expected to commence early in 2024. Precast bridge components have been acquired.	\$979K	
Honeysuckle bridge - Majors Creek Rd	Preconstruction activities now complete	Works expected to commence by Easter 2024.	\$836K	Bridges Renewal Program
Reedy Creek Bridge – Mayfield Road	Project complete		\$2.0M	
Bedding Ground Creek – Reidsdale Road		Design underway so that components can be ordered	\$1.06M	Grant – Fixing Country Bridges
Tantulean Creek – Little River Road		Design underway so that components can be ordered	\$1.34M	Grant – Fixing Country Bridges
Araluen Road bridges - Jembaicumbene	Successfully applied for funding under the NSW Government's Fixing Country Bridges program. Three bridges within 130m of each other will be replaced. Survey and design works have begun.	Construction expected next financial year.	\$4.64M	Grant received Fixing Country Bridges Stage 2A
Bindi Brook Causeway - Nerriga	Project involves extending the box culvert.	We have engaged a contractor to manage this project, hope to be complete by end of financial year.		
Jerrabattgulla Creek Bridge – Jerrabattgulla Road		Design underway so that components can be ordered. REF also underway. Project is part of the final tranche of Fixing Country Bridges program. Works to be programmed beyond 2024/2025	\$1.85M	Grant – Fixing Country Bridges
Jerrabattgulla Creek Bridge - Hereford Hall Road		Design underway so that components can be ordered. REF underway. Project is part of the final tranche of Fixing Country Bridges program. Works to be programmed beyond 2024/2025	\$814K	Grant – Fixing Country Bridges
Paths				
Lascelles St	Improves connections along Lascelles Street, including to the chemist. Works complete.	Nil	\$175K	Get NSW Active Grant
Elrington St	Connects Wilson St to the recreation ground (Keder St). Works complete.	Nil	\$148K	Get NSW Active Grant
Coronation Avenue	Improves connection from Ryrie Street to the Servicemens Club.	Completion of final links to improve connectivity in the area.	\$208K	SCCF Grant